S
625.704
H3Pe
Dec.6,1982

PLEASE RETURN

Montana State Library
3 0864 1006 6500 2

DEC 13 1982
MONTANA STATE LIBRARY
Helena, Montana 59601

MONTANA

DEPARTMENT OF HIGHWAYS

FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

December 6, 1982

DOMINION OF CANADA
BRITISH COLUMBIA
ALBERTA
SASKATCHEWAN
LIBERTY
HILL
TOOLE
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
RICHLAND
MCCONE
DAWSON
PRAIRIE
WIBAUX
LINCOLN
FLATHEAD
GLACIER
PONDERA
TETON
CHOUTEAU
FERGUS
PETROLEUM
GARFIELD
MUSSELSHELL
CASCADE
LEWIS AND CLARK
JUDITH BASIN
MEAGHER
WHEATLAND
GOLDEN VALLEY
TREASURE
ROSEBUD
CUSTER
FALLON
SANDERS
LAKE
MISSOULA
POWELL
GRANITE
RAVALLI
BROADWATER
JEFFERSON
GALLATIN
SWEET GRASS
STILLWATER
YELLOWSTONE
POWDER
CARTER
RIVER
BEAVERHEAD
MADISON
PARK
BIG HORN
CARBON
YELLOWSTONE NATIONAL PARK
WYOMING
NORTH DAKOTA
SOUTH DAKOTA
DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

DISTRICT: Missoula
Msla. Area

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1982

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Thompson Falls - Northwest ER 6-1(8)29	PMS Overlay 16.8 Miles	Final PIH	0	65	May 1983
Superior - East & West IR 90-1(98)43	PMS Overlay 19.7 miles	Planning Report	0	0	June 1983
Mullan Road RS 263-1(4)	G, GS, PMS 4.7 Miles	Final PIH	0	33	Nov. 1985

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula
Kalispell Area

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1982

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
West Reserve Drive RS 548-1(1)0	G, GS, PMS 1.7 MILES	Plans to Checker	0	80	April 1983
Perma Canyon RS 382-1(1)	G, GS, PMS 2.8 MILES	Planning Report	109	9	Oct. 1983
Moiese - South RS 212-2(1)3	G, GS, PMS 1.5 MILES	Final PIH	33	35	Dec. 1983
Elmo - Rollins F 5-2(5)	G, GS, PMS 1 Struct. 5.4 MILES	Plans to Checker	38	85	June 1984
Dayton - Lake Mary Ronan RS ~~212-1(6)0~~ 352-1(6)	G, GS, PMS 1.2 MILES	Plans to Checker	0	85	June 1984
Flathead County Line - South F 5-2(3)86	G, GS, PMS 7.7 MILES	Final P.I.H.	0	40	Jan 1987
Dixon - North RS 212-1(1)0	G, GS, PMS	Planning Report	0	0	July 1987

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 11

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-82

PROJECT NO.: F 7-1(9) 22 DATE SURVEY AUTHORIZED: 9-27-77

PROJ. NAME: Darby N'S DATE WORK STARTED: 1-8-80

LENGTH: 17 MILES ESTIMATED COMPLETION DATE: ?

DATE SUBMITTED TO DISTRICT: 12-2-82

PROJECT MANAGER: ALLAN DUTTON TELEPHONE: 826-3769

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 18

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula
Kalispell Area

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1982

PROJECT NO.: RS 508-1(4) DATE SURVEY AUTHORIZED: July 24, 1981

PROJ. NAME: Libby - N/W DATE WORK STARTED: November 5, 1981

LENGTH: 10.5 Miles ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Kenneth Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 20

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: I-IG 90-1(61)27 4-7
PROJ. NAME: St. Regis-E & W
LENGTH: _____
COUNTY: Mineral
CONTRACT TIME: 200 W.D.
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $2 911 556.01
CONTRACTOR: Cop Const. Co.
FROM (town): Billings
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: 7/1/84
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: J. Silvey
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 649-2460
ADDRESS: St. Regis, MT.

GENERAL: The Preconstruction Conference is scheduled for December 7, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: I 90-1(57)39, V-1
PROJ. NAME: Skyway-Superior
LENGTH: 10.92 Ft
COUNTY: Mineral
CONTRACT TIME: 410 W.D.
ORDER TO PROCEED DATE: 10/26/79
% COMPLETE: 100 %
% TIME USED: NA
NO. MEN EMPLOYED: NA
ACTUAL COMPLETION DATE: 8/25/82

CONTRACT AMOUNT: $ 6,532,574.74
CONTRACTOR: Slettan Const. Co.
FROM (town): Great Falls
AWARD DATE: 10/2/79
DATE WORK STARTED: 10/26/79
~~PROBABLE~~ COMPLETION DATE: 8/25/82
NO. DAYS WORKED PER WEEK: NA
NO. SHIFTS PER DAY: NA
NO. HOURS PER SHIFT: NA

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/25/82

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: William Maart
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 549-6491
ADDRESS: Missoula

GENERAL: The Final Estimate has been checked in the District office, however it can not be submitted to Helena until a problem is resolved in paying for structural steel that was damaged.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: I 90-1(57)39 11-4
PROJ. NAME: SLAUGH-SUPERIOR
LENGTH: 8.1 MILES
COUNTY: MINERAL
CONTRACT TIME: 200 W.D
ORDER TO PROCEED DATE: 10/20/82
% COMPLETE: 1
% TIME USED: 7
NO. MEN EMPLOYED: 40
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $7,299,746.44
CONTRACTOR: PETER KIEWIT SONS CO.
FROM (town): SHERIDAN, WY
AWARD DATE: 9/21/82
DATE WORK STARTED: 11-2-82
PROBABLE COMPLETION DATE: 7/84
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: TAHIA
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 822-4810
ADDRESS: DEPT OF HWYS
SUPERIOR, MT.

GENERAL: CONSTRUCTION LAYOUT AND STAKING IS IN PROGRESS. 100% OF E IS RUN & REFERENCED. BENCH MARKS ARE 100% COMPLETE. 70% OF THE PROJECT IS STAKED. 1 OF 3 BORROW AREAS IS CLEAR & GRUBBED.

THE CONTRACTOR IS WORKING 2-8 HOUR SHIFTS ON THE "W" LINE, "D" LINE, "D" RAMPS AND BORROW. EMBANKMENT IS BEING PLACED IN THE "D" LINE AND MAINLINE STA. 1095± TO 1110±.

CLEARING IS COMPLETE FROM STA. 1050± TO 1127±.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Mskg.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: IR 90-1(33)391-2
PROJ. NAME: Replacement of Exp. Jt's
LENGTH:
COUNTY: Missaukee
CONTRACT TIME: 40 W.D.
ORDER TO PROCEED DATE: April 16, 1982
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 277,162.00
CONTRACTOR: Pacemaker Ind. Inc.
FROM (town): Spotsane, Wa. 99211
AWARD DATE: March 5, 1982
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 4 1982
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: Stacy
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 547-2452
ADDRESS: Star Route
St. Ig., Mt. 59866

GENERAL:

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: IR 90-3(47)152 U-2
PROJ. NAME: Drummond-East
LENGTH: 12.3 Miles
COUNTY: Granite
CONTRACT TIME: 40 W.D.
ORDER TO PROCEED DATE: 8/25/81
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8/20/82

CONTRACT AMOUNT: $ 687,038.20
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings
AWARD DATE: 8/4/81
DATE WORK STARTED: 6/1/82
~~PROBABLE~~ COMPLETION DATE: 8/20/82
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/30/82
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Hegman
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491
ADDRESS: Missoula, MT.

GENERAL: Final Estimate submitted to Helena November 15, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: ER 90-3(57)081, U-2
PROJ. NAME: F-90 FLOOD DAMAGE REPAIR
LENGTH: ~
COUNTY: GRANITE & POWELL
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: HEGMAN
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 549-6491
ADDRESS: DEPT. OF HIGHWAYS
MISSOULA, MT

GENERAL: Have received no information on the awarding of contract

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: _____

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: MBP 7-1(27)13 MBP 7-1(28)16 & MBP 7-1(29)49 CONTRACT AMOUNT: $ _____

PROJ. NAME: Bridge Painting CONTRACTOR: _____

LENGTH: NA FROM (town): _____

COUNTY: Yavalli AWARD DATE: _____

CONTRACT TIME: 9/1/83 DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: _____

% COMPLETE: _____ NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____ NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: _____

GENERAL: The bids were opened on November 18th. We have no information on the award of the Projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: F 7-1(8)38
PROJ. NAME: Cherlos Heights-North
LENGTH: 4.5 Miles
COUNTY: Ravalli
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE: 7/22/80
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8/2/82

CONTRACT AMOUNT: $ 1,878,876.75
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls
AWARD DATE: 7/1/80
DATE WORK STARTED: 7/29/80
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/17/82

EFFECTIVE OPENING DATE: 10/2/81
PROJECT MANAGER: Dutton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 363-4420
ADDRESS: Hamilton, Mt.

GENERAL: The Final Estimate was submitted to Helena on November 23, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: MSC 7-1(24)74
CONTRACT AMOUNT: $ 718227.50
PROJ. NAME: Florence - Missoula
CONTRACTOR: Meyer Const. Co.
LENGTH: 18.2 Miles
FROM (town): Billings
COUNTY: Ravalli
AWARD DATE: 4/29/82
CONTRACT TIME: 9/1/82
DATE WORK STARTED: 5/20/82
ORDER TO PROCEED DATE: 5/20/82
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE: 9/1/82
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/24/82
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Hegmen
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Missoula, Mt.

GENERAL: The Final Estimate was submitted to Helena on November 24, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: BHF 7-2(7)95 BHM 8113(2)

PROJ. NAME: Madison St. Br Higgins Ave. Br

LENGTH: NA

COUNTY: Missoula

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 10/21/81

% COMPLETE: 44

% TIME USED: 76

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $718,227.50

CONTRACTOR: Sletten Const Co.

FROM (town): Great Falls

AWARD DATE: 9/30/81

DATE WORK STARTED: 5/25/82

PROBABLE COMPLETION DATE: 7/31/83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: Meart

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491

ADDRESS: Dept of Highways
Missoula, MT

GENERAL: The contractor is shut down until next spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: F24-1(6)16
PROJ. NAME: POTOMAC EAST
LENGTH: 6.6 MILES
COUNTY: MISSOULA
CONTRACT TIME: 60 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100
% TIME USED: 92
NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 577,066.40
CONTRACTOR: JIM GILLMAN EXCAV., INC.
FROM (town): BUTTE, MT.
AWARD DATE: MARCH 5, 1982
DATE WORK STARTED: JUNE 8, 1982
~~PROBABLE~~ COMPLETION DATE: 10-23-82
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: 10-23-82

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-29-82

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C.W. HEGMAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 549-6491
ADDRESS: DEPT. OF HIGHWAYS
MISSOULA, MT.

GENERAL: 1- Engr on Final notes & Summaries.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 12-1-82

PROJECT NO.: RS 263-1(3)2
PROJ. NAME: Mullan Rd. W-Mola,
LENGTH: 0.3
COUNTY: Missoula
CONTRACT TIME: 90 Days
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 100
% TIME USED: 94
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 11-15-82

CONTRACT AMOUNT: $ 373846.95
CONTRACTOR: Binkerd Const. & Christy Const. Co.
FROM (town): Hamilton, Mt.
AWARD DATE: 5-21-82
DATE WORK STARTED: 6-14-82
PROBABLE COMPLETION DATE: ——
NO. DAYS WORKED PER WEEK: ——
NO. SHIFTS PER DAY: ——
NO. HOURS PER SHIFT: ——

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-17-82

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: 3
TELEPHONE: 543-83 27
ADDRESS: Box No. 7039
Missoula, Montana

GENERAL: The final estimate should be submitted to the division office of about Dec. 19, 1982. Two engineers are working on the final Part time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: PMS 4140(61) U-1
PROJ. NAME: INLAID THERMOPLASTIC PAVEMENT MARKINGS
LENGTH: N/A
COUNTY: MISSOULA
CONTRACT TIME: 45 W. D.
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 0
% TIME USED: 13
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 73,840.43
CONTRACTOR: MARK RITE LINES INC.
FROM (town): BILLINGS
AWARD DATE: 7-27-82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 6-10-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: JAMES R. WILLIAMS
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 543-8327
ADDRESS: BOX 7039
MISSOULA, MONTANA

GENERAL: THIS CONTRACTOR HAS NOT STARTED WORK. HE PLANS TO START WORK IN THE KALISPEL AREA WHEN WEATHER PERMITS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/5/82

PROJECT NO.: MBP 8107(8) MBP 24-1(10)27

PROJ. NAME: Bridge Painting

LENGTH: NA

COUNTY: Missoula

CONTRACT TIME: 7/1/83

ORDER TO PROCEED DATE: 11/19/82

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 69,696.00

CONTRACTOR: B & L Painting

FROM (town): Missoula

AWARD DATE: 10/29/82

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Mart

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 549-6491

ADDRESS: Missoula, Mt.

GENERAL: We have had no word from the contractor since the contract was awarded.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

M8115(2) &
PROJECT NO.: RS 267-1(3)0 CONTRACT AMOUNT: $297,476.90
PROJ. NAME: Van Buren St & Rattlesnake Dr-Lincoln Rd CONTRACTOR: American Asphalt Co.
LENGTH: 0.9 Miles FROM (town): Missoula
COUNTY: Missoula AWARD DATE:
CONTRACT TIME: 60 W.D. DATE WORK STARTED:
ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE:
% COMPLETE: NO. DAYS WORKED PER WEEK:
% TIME USED: NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Williams TELEPHONE: 543-8327
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Missoula

GENERAL: We have received no information on the award of the contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: M 8199(6),U-2
PROJ. NAME: Missoula, CBD
LENGTH: NA
COUNTY: Missoula
CONTRACT TIME: 90 W.D
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10/8/82

CONTRACT AMOUNT: $ 189 588.50
CONTRACTOR: Western Sign Corp.
FROM (town): Great Falls
AWARD DATE: 11/6/81
DATE WORK STARTED: 3/23/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10/13/82
EFFECTIVE OPENING DATE: NA
PROJECT MANAGER: Williams
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 543-8327
ADDRESS: Dept. of Highways
Missoula, Mt.

GENERAL: The Final Estimate was submitted to Helena on November 29 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: SMP 3199-82
PROJ. NAME: Maintenance Stockpiles
LENGTH: NA
COUNTY: Mineral, Missoula, Sanders
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 11/19/82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 289,000.00
CONTRACTOR: Shellinger Const. Co.
FROM (town): Columbia Falls
AWARD DATE: 10/29/82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 5/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Todd
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 549-6491
ADDRESS: Dept of Highways
Missoula, Mt.

GENERAL: The contractor has applied for necessary Air Quality Permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula
Kalispell Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1982

PROJECT NO.: F 1-1(5)15
PROJ. NAME: Troy-Libby Weigh Station
LENGTH: N/A
COUNTY: Lincoln
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-29-82

CONTRACT AMOUNT: $ 643,453.20
CONTRACTOR: Pacemaker Industries, Inc.
FROM (town): Spokane, Washington
AWARD DATE: September 30, 1981
DATE WORK STARTED: October 14, 1981
PROBABLE COMPLETION DATE: September 29, 1982
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: September 29, 1982

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 755-5717
ADDRESS: Box 400 Kalispell, Mt.

GENERAL: The final was submitted for Kalispell Construction Area checking on November 5, 1982. Final was area checked and completed on November 30 and packaged and submitted to Missoula for District checking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KAL AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 3, 1982

PROJECT NO.: RTF 1-2(18) 113
PROJ. NAME: KALISPELL-WEST
LENGTH: ORIG 6.0 MI - REV. 8.1 MI
COUNTY: FLATHEAD
CONTRACT TIME: 100 W.D
ORDER TO PROCEED DATE: 5/20/82
% COMPLETE: 100
% TIME USED: 76
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11/8/82

CONTRACT AMOUNT: $687,745.50
CONTRACTOR: AMERICAN ASPHALT INC
FROM (town): MISSOULA MT
AWARD DATE: 4/29/82
DATE WORK STARTED: 5/10/82
PROBABLE COMPLETION DATE: N/A
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/15/82
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: DEPT OF HIGHWAYS
KALISPELL, MT

GENERAL: FINAL WAS SUBMITTED FOR KALISPELL AREA CHECKING NOV 19, 1982. ESTIMATED DATE OF SUBMITTAL TO DISTRICT OFFICE IS DEC 3, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC 3, 1982

PROJECT NO.: F 5-3(11)93
PROJ. NAME: KALISPELL - SOUTH
LENGTH: 16.9 MILES
COUNTY: LAKE & FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 4
% TIME USED: 43
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,143,985.90
CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC
FROM (town): BILLINGS, MT
AWARD DATE: 5-21-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 9-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G P ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 755-5717
ADDRESS: DEPT OF HIGHWAYS
KALISPELL, MT.

GENERAL: WORK CONSISTED OF CRUSHING & STOCKPILING 3/4" PLANT MIX AGGREGATE AND 3/4 IN CTS. PRESENTLY HAULING & STOCKPILING BLEND SAND. ITEMS & PERCENTAGES COMPLETE ARE: RUBBERIZED ASPHALT - 100%; CRUSHING - (ALL ITEMS) - 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
Kal Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-29-82

PROJECT NO.: F DP 5-3(12)112 41 & 2 CONTRACT AMOUNT: $1,488,047.90

PROJ. NAME: MAIN ST. 6TH TO CENTER KAL CONTRACTOR: PACK & COMPANY INC.

LENGTH: 0.4 MILES FROM (town): KALISPELL, MONT.

COUNTY: FLATHEAD AWARD DATE: 3-5-82

CONTRACT TIME: 130 W.D. DATE WORK STARTED: 4-1-82

ORDER TO PROCEED DATE: 4-16-82 PROBABLE COMPLETION DATE: 11-30-82

% COMPLETE: 99 NO. DAYS WORKED PER WEEK: 0

% TIME USED: 77 NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: 9-21-82

PROJECT MANAGER: E. PIEDALUE TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: KALISPELL, MONT.

GENERAL: THERE HAS BEEN NO WORK ON THE PROJECT THIS PAST PERIOD. THE SUB-CONTRACTOR HARP LINE EXPECTS THE REPLACEMENT LENSES TO ARRIVE ON 11-30-82, THEY WILL BE INSTALLED THE SAME DAY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula
Kal. Const. Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-82

PROJECT NO.: MBP 6-1(15)11 & (16)33
PROJ. NAME: Bull River & Breaver Cr. Br.
LENGTH: 0
COUNTY: Sanders
CONTRACT TIME: Complete 7-1-83
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gamache
NO. OF ENG. PERSONNEL EMPLOYED: 0

CONTRACT AMOUNT: $ 16,500.00
CONTRACTOR: Sunshine Painting & Construction
FROM (town): Great Falls, MT.
AWARD DATE: 10-29-82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 6-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 755-5717
ADDRESS: Dept. of Highways
P.O. Box 400, Kal. , MT. 59901

GENERAL: No work will begin until May 1, 1983 and weather favorable to bridge painting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: NBP 6-1(17)56
PROJ. NAME: Thompson River Bridge
LENGTH: NA
COUNTY: Sanders
CONTRACT TIME: 9/1/83
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Unassigned
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: Bids were opened on November 18, 1982. We have received no information on the award of the contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula
Kal Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1982

PROJECT NO.: RRS 206-1(3)0
PROJ. NAME: LaSalle Rd. N. of Kalispell
LENGTH: 0.5 Miles
COUNTY: Flathead
CONTRACT TIME: 20 Work Days
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-15-82

CONTRACT AMOUNT: $ 79,197.90
CONTRACTOR: Swan & Sons Const., Inc.
FROM (town): Anaconda, Montana 59711
AWARD DATE: August 24, 1982
DATE WORK STARTED: Sept. 15, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-27-82

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 755-5717
ADDRESS: Box 400
Kalispell, Mt. 59901

GENERAL: One to two engineering personnel worked on the final the past period with said final submitted to Kalispell Construction Area for checking on November 19, 1982. One man in Kalispell office is currently checking the final prior to submittal to Missoula for District checking. Estimated date of submittal to District office is December 3, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula
Kal Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1982

PROJECT NO.: RS 211-1(1)0
PROJ. NAME: RR Crossings Round Butte Road
LENGTH: 0.04 Miles
COUNTY: Lake
CONTRACT TIME: 15 Work Days
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 100
% TIME USED: 68
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-22-82

CONTRACT AMOUNT: $ 13,987.00
CONTRACTOR: Riverside Contracting, Inc.
FROM (town): Paradise, Mt. 59856
AWARD DATE: August 24, 1982
DATE WORK STARTED: 10-20-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-26-82

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 755-5717
ADDRESS: Box 400
Kalispell, Mt. 59901

GENERAL: Two engineering personnel worked on the final notes the past period and submitted the final for Kalispell Construction Area checking on November 24, 1982. One man worked in the Area office checking the final and completed the checking on November 29, 1982. Final will be submitted to Missoula for District checking as soon as transportation is available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula
Kal Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: RS 503-1(1)10
PROJ. NAME: Ashley Creek Bridge
LENGTH: 0.019 Miles
COUNTY: Flathead County
CONTRACT TIME: 115 WD
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9/17/82

CONTRACT AMOUNT: $ 419,812.90
CONTRACTOR: Statten Const. Co.
FROM (town): Great Falls
AWARD DATE: 11/30/81
DATE WORK STARTED: 12/16/81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/17/82
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Piedalue
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 755-5717
ADDRESS: Dept. of Highways
Kalispell

GENERAL: The Final Estimate was submitted to Helena on November 24, 1982.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KAL-AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec 3, 1982

PROJECT NO.: SMP 1899-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: N/A
COUNTY: GLACIER, LAKE, FLATHEAD
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 0
% TIME USED: 8
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $203,375.00
CONTRACTOR: SCHELLINGER CONST CO INC.
FROM (town): COLUMBIA FALLS MT
AWARD DATE: 10-24-82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 4-1-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: DEPT. OF HIGHWAYS
KALISPELL, MT.

GENERAL: NO PRECONSTRUCTION CONFERENCE HELD TO DATE. THE CONTRACTOR NOTIFIED THE PROJECT MANAGER BY LETTER THAT THEY DO NOT PLAN TO BEGIN ANY OPERATIONS UNTIL AFTER JAN 3, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 11/30/82

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1)43 JACKSON NO.	PL MIX SURF. & WIDENING	Field Review	10	10%	3/1/83
M 0299 (4) ANACONDA URBAN STS.	P.M.S., GRADING & DRAINAGE	Plan in Hand	0	3%	5/1/83
S 549-1(1)0 WHITEHALL SO.	GRADING, GRAV SURF PL MIX BASE	Plan in Hand	0	0	—
F 86-L(5)3 BRIDGER CANYON RD	RECONSTRUCTION & SLIDE CORRECTION	Plan in Hand	0	50%	—
RS 91L-L(1)0 SPRINGHILL RD	GRADING, GRAV SURF. P.M.S. & STR.	Plan in Hand	0	10%	—

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: M 1212 (1) DATE SURVEY AUTHORIZED: 10-19-82

PROJ. NAME: KAGY BLVD DATE WORK STARTED: 10-19-82

LENGTH: 1 Mile ESTIMATED COMPLETION DATE: 12/82

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: OLSON TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-82

PROJECT NO.: 12-90-5(99)149-256 DATE SURVEY AUTHORIZED: 10-22-82

PROJ. NAME: WHITEHALL - CHERRYBELL DATE WORK STARTED: 11-16-82

LENGTH: 8 MILES ESTIMATED COMPLETION DATE: Nov 1984
INCR. PROFILE MONITOR

DATE SUBMITTED TO DISTRICT: 11-30-82

PROJECT MANAGER: R.T WILSON TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 2%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

RECEIVED
DEC 03 1982
CONSTRUCTION BUREAU

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: F13-1(4)56 DATE SURVEY AUTHORIZED: 10/13/82

PROJ. NAME: Norris Hill DATE WORK STARTED: 11/15/82

LENGTH: 9.9 ESTIMATED COMPLETION DATE: 3/1/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bresson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: HES 86-1(6) 1 DATE SURVEY AUTHORIZED: 11/12/82

PROJ. NAME: Intersection FAP 86 & FAS 536 DATE WORK STARTED: _____

LENGTH: 0.39 Miles ESTIMATED COMPLETION DATE: 12/82

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Olson TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: ER 8-1(7)081 UZ
PROJ. NAME: AVON-ELLISTON BRIDGE
LENGTH: 0.04 MILES
COUNTY: POWELL
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 118
NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $ 691,830.90
CONTRACTOR: BEYERS GEN. CONST., INC.
FROM (town): BUTTE, MT
AWARD DATE: 1/8/82
DATE WORK STARTED: 3/15/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 11/3/82
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/8/82
EFFECTIVE OPENING DATE: 10/6/82
PROJECT MANAGER: G. BECKMAN
TELEPHONE: 782-1797
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: BUTTE, MT.

GENERAL: FINAL DATA IS IN DIST. OFF. BUT THERE IS NO CHECKING BEING DONE. APPROX. 50% OF THE NOTES HAVE BEEN PREVIOUSLY CHECKED.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 2-5-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: ER 8-1(8) 081 U2
ER 8-2(23) 081

CONTRACT AMOUNT: $ 221,964.00

PROJ. NAME: Flood Damage Repair Interstate RR Overpass Garrison & MacDonald Pass E & W

CONTRACTOR: Skinner Enterprises

LENGTH: 8.0 Miles

FROM (town): Helena, MT

COUNTY: Powell & Lewis & Clark

AWARD DATE: 4/1/82

CONTRACT TIME: 75 W. D.

DATE WORK STARTED: 5/24/82

ORDER TO PROCEED DATE: 4/22/82

PROBABLE COMPLETION DATE: 6/15/83

% COMPLETE: 71

NO. DAYS WORKED PER WEEK: None this Period

% TIME USED: 92

NO. SHIFTS PER DAY: " " "

NO. MEN EMPLOYED: None this period

NO. HOURS PER SHIFT: " " "

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle

TELEPHONE: 494-3224 Ext. 29

NO. OF ENG. PERSONNEL EMPLOYED: 3

ADDRESS: Box 3068
Butte, MT 59701

GENERAL: No work this period due to inclement weather with freezing & winter conditions. Items & percent complete are the same as on the last report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: F 8-2(24)41
PROJ. NAME: TRAFFIC SIGNALS HELENA
LENGTH: 0.00 MILES
COUNTY: LEWIS & CLARK
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 65
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 10/19/82

CONTRACT AMOUNT: $50,212.00
CONTRACTOR: KIVESAY TRAFFIC MAINT, INC.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 11/6/81
DATE WORK STARTED: 9/7/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/29/82
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: AL REATHER
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 449-3031
ADDRESS:
HELENA, MT.

GENERAL: FINAL DATA IS IN DIST OFF BUT CHECKING HAS NOT STARTED.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 1-19-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: I-15-1(27)58 U-1
I-15-1(54)51 U-2

PROJ. NAME: Dillon South (South Sect.)
Pipe Organ North (No. Sect.)

LENGTH: 5.7

COUNTY: Beaverhead

CONTRACT TIME: 200 W.D.

ORDER TO PROCEED DATE: 10-1-81

% COMPLETE: 88

% TIME USED: 87

NO. MEN EMPLOYED: 27

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,316,245.38

CONTRACTOR: Beyer's General Constructors Inc.

FROM (town): Butte, MT 59702

AWARD DATE: 9-2-81

DATE WORK STARTED: 9-16-81

PROBABLE COMPLETION DATE: 5-6-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 2

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: Work consisted of finishing 2 nd Lift Plant Mix of Mainline on both Projects, placing Plant Mix on G-1, and G-2 Ramps. Contractor Crushing Open Graded Friction Course Material and Stockpiling. Finished crushing O.G.F.C. material on 11-15-82, crushing 3/4 IN Top Surf Material for Dillon South (North Sect.) Project. Sub-Contractor temporary striped, B-Line, J-Line, & G-1, G-2, G-3, & G-4 Ramps for winter. Contractor shutdown on 11-17-82 until spring. Items and percent complete are as follows: Grading - 98 %; Drainage - 100%: Gravel - 97%; Plant Mix - 88 %; Fencing - 85%; and Seeding - 98 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT (ROAD)

FOR THE PERIOD ENDING: NOVEMBER 26, 1982

I-15-1(27)59 (12

PROJECT NO.: F F39-1(4)0

PROJ. NAME: DILLON SOUTH (NW. SECT.) DILLON E. CONN.

LENGTH: 3.1 MI.

COUNTY: BEAVERHEAD

CONTRACT TIME: 250 W.D.

ORDER TO PROCEED DATE: 4-16-82

% COMPLETE: 29

% TIME USED: 43

NO. MEN EMPLOYED: 65±

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,977,999.29

CONTRACTOR: BEYER'S GENERAL CONSTRUCTORS

FROM (town): BUTTE, MT.

AWARD DATE: 3-5-82

DATE WORK STARTED: 4-19-82

PROBABLE COMPLETION DATE: NOV. 83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: FLYNN

NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: ~~683~~ 683-2665

ADDRESS: DILLON, MT.

GENERAL: GENERAL CONSTRUCTORS HAVE BEEN HAULING GRAVEL FROM WHERE PIT TO N.B. 184± TO 185±, "BRIDGE" CUT 3' DEEP WITH 15± 6314 SCRAPERS & INSTALLING CULV'S. 184+00 to 186+00±. — 5 HR. SHIFTS / WEEK

GILLHAM CO. CRUSHING O.G.F.C. AGG. & 3/4" C.T.S, DOUBLE SHIFTING CRUSHER.

GRADING 96% COMPLETE, CULVERTS 73% COMPLETE, FENCING 40% COMPLETE, STRUCTURES 32% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: I 15-1(27)58 U2
F 89-1(4)0
PROJ. NAME: Dillon So. (No. Sect.)
Dillon I Conn
LENGTH: 3.6 MILES
COUNTY: BEAVERHEAD
CONTRACT TIME: 250 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 29
% TIME USED: 43
NO. MEN EMPLOYED: 22
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,977,640.10
CONTRACTOR: BEYERS GEN. CONST., INC.
FROM (town): BUTTE
AWARD DATE: 3/5/82
DATE WORK STARTED: 3/26/82
PROBABLE COMPLETION DATE: 10/28/83
NO. DAYS WORKED PER WEEK: 4.33
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: WIEBE
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 683 4447
ADDRESS: P.O. Box 465
DILLON, MT. 59725

GENERAL: BRIDGES:
POINDEXTER SLOUGH - FORMING S.B. DECK; SEP. @ STA. 158+00 - PLACED REBAR & AD CONC. @ ABUT. #1, N.B. WALL & W'WALLS & @ BENT #3 COLS. & FORMING ABUT #4 WALL AND W'WALLS; SO. DILLON INTER. - PLACED REBAR & AD CONC. FOR BENT #1 & 5 FOOTINGS AND BENT #4 CROSSBEAM; U.P.R.R. - PLACED REBAR & AD CONC. FOR BENT #1 & #4 FTGS. AND BENT # 2 & #3 CRACHWALL & COLS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 26, 1982

PROJECT NO.: I IG 15-3(32)157 42
I 15-3(29)160 45
T 15-3(31)164

PROJ. NAME: Basin East
Butler West
Butler Inter. Revision

LENGTH: 5.4 Mi.

COUNTY: Jefferson

CONTRACT TIME: 280 W.D.

ORDER TO PROCEED DATE: 7-15-80

% COMPLETE: 98

% TIME USED: 95

NO. MEN EMPLOYED: 5

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 12,424,462.39

CONTRACTOR: Peter Kiewit Sons' Co.

FROM (town): Sheridan, Wyo.

AWARD DATE: July 15, 1980

DATE WORK STARTED: Aug. 11, 1980

PROBABLE COMPLETION DATE: July 15, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Oct. 29, 1982

PROJECT MANAGER: William G. Bork

TELEPHONE: 406-225-3962

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: P.O. Box 26
Butler, Mont. 59632

GENERAL: Road opened to 4 lane traffic Oct. 29, 1982.
Guardrail + Conc. Median Barrier 100%.
Gravel & Plant Mix 100%
Fence 99%
Signing 99%
Seeding & fertilizing are in progress. + 50% complete.
Open Graded Friction Course will be completed next year.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: SOS 16(5)
PROJ. NAME: GOLDENSTEIN LANE
LENGTH: 0.2 MILES
COUNTY: GALLATIN
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 7/20/82
% COMPLETE: 100
% TIME USED: 79
NO. MEN EMPLOYED: ~

CONTRACT AMOUNT: $ 259,023.05
CONTRACTOR: WEST VALLEY CONST., INC.
FROM (town): ANACONDA, MT.
AWARD DATE: 6/30/82
DATE WORK STARTED: 7/7/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: 10/29/82
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/1/82
EFFECTIVE OPENING DATE: 10/29/82
PROJECT MANAGER: R. BLOSSOM
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-5074
ADDRESS: BOX 1110
BOZEMAN, MT.

GENERAL: FINAL DATA WAS SENT TO JOHN KELLY IN DILLON ON 11-26-82 TO BE CHECKED FOR THE BUTTE DIST. OFF.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 1-29-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/22/82

PROJECT NO.: FR 29-1(8)0 U-1
PROJ. NAME: VIRGINIA City-West
LENGTH: 6.0 mi.
COUNTY: Madison
CONTRACT TIME: 60
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: -
ACTUAL COMPLETION DATE: 10/28/82
CONTRACT AMOUNT: $ 487,411.50
CONTRACTOR: Jim Gilman Excavating
FROM (town): Butte
AWARD DATE: 11/6/81
DATE WORK STARTED: 4/8/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 8/19/82
PROJECT MANAGER: Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 222-6028
ADDRESS: Box 1110
Bozeman 59715

GENERAL: All work completed. I am working on Final

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: FR 29-1(5)0 U-2
PROJ. NAME: VIRGINIA CITY-ENNIS
LENGTH: 7.7
COUNTY: Madison
CONTRACT TIME: 70
ORDER TO PROCEED DATE: 6/14/82
% COMPLETE: 84
% TIME USED: 77
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 761,097.65
CONTRACTOR: Kunitz Contracting
FROM (town): Lewistown
AWARD DATE: 5/21/82
DATE WORK STARTED: 8/11/82
PROBABLE COMPLETION DATE: 2/1/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: W. Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 222-6028
ADDRESS: Box 1110
Bozeman 59715

GENERAL: Sub contractor installing guardrail and revising bridge rail, will be completed 12/3/82. Seeding and seal cover is the only work remaining to be done.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: F29-4(7)84
PROJ. NAME: Harrison Ave-Butte
LENGTH: 3.1 Miles
COUNTY: Silver Bow
CONTRACT TIME: 110 W. D.
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,152,024.82
CONTRACTOR: Jim Bilman Excavating, Inc.
FROM (town): Butte, MT
AWARD DATE: 10/29/82
DATE WORK STARTED: Not
PROBABLE COMPLETION DATE: 10/21/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 494-3224 Ext. 29
ADDRESS: Box 3068
Butte, MT 59701

GENERAL: Contractor hasn't started work. A 5-Man Survey Crew is engaged in preliminary construction staking, preparing grade & transit notes, checking plans and, preparing drawings for manholes & drop inlets for fabrication & tying utility changes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-26-82

PROJECT NO.: F 64-1(4)3 U2
PROJ. NAME: US 191-BIG SKY SPUR
LENGTH: 6.1 MILES
COUNTY: GALLATIN & MADISON
CONTRACT TIME: 180 W. D.
ORDER TO PROCEED DATE: 9/14/79
% COMPLETE: 100
% TIME USED: 113
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 9/8/82

CONTRACT AMOUNT: $ 4,095,893.40
CONTRACTOR: REHBEIN CONT., INC.
FROM (town): PLAINS, MT.
AWARD DATE: 8/24/79
DATE WORK STARTED: 9/21/79
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9/21/82
EFFECTIVE OPENING DATE: 9/8/82
PROJECT MANAGER: D. COUGHLIN
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 586-5074
ADDRESS: Box 1110
BOZEMAN, MT.

GENERAL: CHECKING OF FINAL DATA IS PROGRESSING IN THE DIST. OFF. AND CHECKING IS APPROX. 80 % COMPLETE.

IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 12-15-82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

F86-1(12)1

PROJECT NO.: FR50-2(9)87

CONTRACT AMOUNT: $ 750,667.75

PROJ. NAME: Main St & Bridger Dr.

CONTRACTOR: Long Const Co Inc.

LENGTH: 0.9 & 1.3

FROM (town): Billings

COUNTY: Gallatin

AWARD DATE: May 21, 1982

CONTRACT TIME: 60

DATE WORK STARTED:

ORDER TO PROCEED DATE: June 14 1982

PROBABLE COMPLETION DATE: June 30 1982

% COMPLETE: 90

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 87

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Blossom

TELEPHONE: 586-5074

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Box 1410

Bozeman

GENERAL: Seal & Cover is all that remains to complete the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov 26, 1982

PROJECT NO.: IR-90-4(35)206

CONTRACT AMOUNT: $ 2,930,748.02

PROJ. NAME: Opport ~ Butte Overlay

CONTRACTOR: Hilde Constr. Co., Inc.

LENGTH: 12.7 Miles

FROM (town): Great Falls, Mont

COUNTY: Deer Lodge & Silver Bow

AWARD DATE: 9-23-82

CONTRACT TIME: 100 Days

DATE WORK STARTED: Nov. 1, 1982

ORDER TO PROCEED DATE: 10-20-82

PROBABLE COMPLETION DATE: 9-30-83

% COMPLETE: 17%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 19%

NO. SHIFTS PER DAY: 2

NO. MEN EMPLOYED: 14

NO. HOURS PER SHIFT: 10½

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Erickson

TELEPHONE: 782-7145

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: 119490 German Gulch Road
Silver Bow, Mont 59750

GENERAL: Completed Crushing & Stockpiling ½" Cover Mat'l 11-5-82
Began crushing OGFC Aggregate along with Pl. Mix
Aggregate same date.
To date approximate crushed & stockpiled quantities are;
½" Cover Mat'l = 3883.9 Ton
OGFC Aggregate = 17500 Ton
Pl. Mix Aggregate = 36,006 Ton
1½" Gr 5A = 2889 Ton
¾" Gr 2A = 2755 Ton
It is anticipated that all crushing will be completed
by 12-16-82 with weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 26-1982

PROJECT NO.: I-90-7(37) 350 U-1
PROJ. NAME: Springdale - Big Timber West Section
LENGTH: 4.8
COUNTY: Park & Sweetgrass
CONTRACT TIME: 230 W.D.
ORDER TO PROCEED DATE: 3-3-81
% COMPLETE: 99
% TIME USED: 85
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,790 026.97
CONTRACTOR: Wickens Bros.
FROM (town): Lewistown, Montana
AWARD DATE: Feb. 28, 1981
DATE WORK STARTED: March 11, 1981
PROBABLE COMPLETION DATE: 11-30-82
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 222-7085
ADDRESS: 1122 West Front
Livingston, Montana 59047

GENERAL: All that remains to be done on this project is the removal of the app. into the gravel stockpile site. Rt. of Sta. 1125±. The final estimate is 80% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 26-1982

PROJECT NO.: I-90-7(37)350 4-2
PROJ. NAME: Springdale-Big Timber
LENGTH: 3.2
COUNTY: Sweetgrass
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: April 1-1982
% COMPLETE: 64
% TIME USED: 73
NO. MEN EMPLOYED: 4 & 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,156,442.68
CONTRACTOR: McIntyre Construction
FROM (town): Great Falls, Mont.
AWARD DATE: April 1, 1982
DATE WORK STARTED: April 26, 1982
PROBABLE COMPLETION DATE: 6-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 222-7085
ADDRESS: 1122 West Front
Livingston, Mont. 59047

GENERAL: Crushing of the 1½" CBC has been completed & the crusher moved off the project. The contractor expects to be back after the first of the year and start crushing the ¾" plant mix material.

Swan & Sons installing C.A. fence Lt of WB Lane Sta 1280 - Sta 1380.

Items and percent complete are as follows: Grading - 98%; Drainage - 95%; 1½" CBC - 98%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 26, 1982
(STRUCTURES ONLY)

PROJECT NO.: I 90-7(37)350 4E
PROJ. NAME: SPRINGDALE-BIG TIMBER (WEST SIDE)
LENGTH: 0.015 MILE (STRUCTURES)
COUNTY: SWEETGRASS
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4-1-82
% COMPLETE: 100% (STRUCTURES)
% TIME USED: 73%
NO. MEN EMPLOYED: —

CONTRACT AMOUNT: $ 254,762.84 SPLIT 03
CONTRACTOR: McENTIRE CONST.
FROM (town): GREAT FALLS
AWARD DATE: 4-1-82
DATE WORK STARTED: 4-26-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: 10-12-82 (STRUCTURES)
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: HARRY BRANUM
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 222-7605
ADDRESS: 122 WEST FRONT
LIVINGSTON, MT. 59047

GENERAL: ALL WORK ON THIS STRUCTURES (CREEK CROSSING) WAS COMPLETED BY THE CONTRACTOR 10-12-82. HARRY BRANUM & THEODORE WATSON ARE CURRENTLY ON MAINT BRIDGE TRIP.

FINAL BOI QUANTITIES & SURFACING DATA IS 80% COMPLETE.

WORK ON QUANTITIES WILL CONTINUE WHEN WEATHER IS UNFAVORABLE FOR MAINT. BRIDGE TRIP.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/26/82

PROJECT NO.: I 90-7(45)368
PROJ. NAME: BIG TIMBER - GREYCLIFF
LENGTH: 6.9 MILES
COUNTY: SWEET GRASS
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 8/24/81
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: 9/21/82

CONTRACT AMOUNT: $ 1,323,507.55
CONTRACTOR: MEYER CONST. CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 8/4/81
DATE WORK STARTED: 9/1/81
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10/12/82

EFFECTIVE OPENING DATE: 7/30/82
PROJECT MANAGER: R. JOHNSON
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 222-6028
ADDRESS: (BOX 1110 BOZEMAN, MT.) LIVINGSTON, MT.

GENERAL: FINAL DATA IS IN DIST. OFF. BUT CHECKING HAS NOT STARTED.
IT IS ESTIMATED THAT FINAL DATA WILL BE SUBMITTED TO HELENA ON 12-30-82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: I-90-7(46)340
PROJ. NAME: Missouri Interchange Slide Correction
LENGTH:
COUNTY: Park
CONTRACT TIME: 40 W.D.
ORDER TO PROCEED DATE: 6/15/82
% COMPLETE: 99
% TIME USED: 80
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 328,338.60
CONTRACTOR: Baltrusch Constr.
FROM (town): Havre, MT.
AWARD DATE: May 21, 1982
DATE WORK STARTED: 6/14/82
PROBABLE COMPLETION DATE: 4/30/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Johnson
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 222-6028
ADDRESS: Livingston, MT
Box 1110 Bozeman MT

GENERAL: Work consisted of seeding slide & waste areas 3 days, Shut down due to snow & ice conditions
Items and percent complete are as follows:
Grading - 100%; Seeding 81%; Fencing 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-26-82

PROJECT NO.: RS BRS DP 280-1(6)11
PROJ. NAME: York Bridge
LENGTH: 0.205 Miles
COUNTY: Lewis and Clark
CONTRACT TIME: 250 W.D.
ORDER TO PROCEED DATE: 5-20-81
% COMPLETE: 100%
% TIME USED: 93%
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 10-22-82

CONTRACT AMOUNT: $ 3,414,979.34
CONTRACTOR: Peter Kiewit Sons, Co
FROM (town): Billings, Montana
AWARD DATE: 3-30-81
DATE WORK STARTED: 4-29-81
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-22-82
EFFECTIVE OPENING DATE: 10-22-82
PROJECT MANAGER: AL Reather
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 449-3031
ADDRESS: Helena, Montana

GENERAL: Final data has not been received in district office. It is estimated that Final data will be submitted to Helena on 1-22-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-26-82

PROJECT NO.: RS 284-2(3)15 U1
PROJ. NAME: CANYON FERRY SE
LENGTH: 00 MILES
COUNTY: BROADWATER CO
CONTRACT TIME: 50 WORKING DAYS
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 70 %
% TIME USED: 68 %
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: "SK" CONST., INC.
FROM (town): MISSOULA, MT
AWARD DATE: JULY 27, 1982
DATE WORK STARTED: 9-21-82
PROBABLE COMPLETION DATE: APR 1, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A.G. REATHER
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 449-3031
ADDRESS: HELENA, MT.

GENERAL: RIPRAP CONSTRUCTION AT PIPE ENDS IN PROGRESS. SEEDING & FERTILIZING, AND 1¾" CTS WILL BE DONE IN SPRING WHEN WEATHER PERMITS. ALL GRADING OPERATIONS 100% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: SR 540-1(2)7
PROJ. NAME: EAST RIVE ROAD
LENGTH: 10.3 MILES
COUNTY: PARK
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 87
% TIME USED: 60
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 698,325.40
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS, MT
AWARD DATE: JULY 27, 1982
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 7-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: JOHNSON
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 222-6028
ADDRESS: LIVINGSTON, MT
BOX 1110, BOZEMAN MT.

GENERAL: WORK CONSISTED OF COMPLETING GUARDRAIL & SIGNING. ITEMS AND PER CENT COMPLETE ARE AS FOLLOWS: GRADING - 100%; SURF PREPARATION 100%; GRAVEL - 100%; PLANT MIX - 100%; GUARDRAIL & SIGNING 100%. SUB CONTRACTOR WORKED 4 DAYS ON GUARDRAIL AND SIGNING. PROJECT IS ON WINTER SUSPEND SEAL & COVER REMAIN TO BE DONE NEXT YEAR.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/26/82

PROJECT NO.: M1201(3)
PROJ. NAME: 19TH AVE
LENGTH: .5 Miles
COUNTY: Gallatin
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10/15/82

CONTRACT AMOUNT: $ 1,005,376.40
CONTRACTOR: Long Construction Co.
FROM (town): Billings
AWARD DATE: 2/4/82
DATE WORK STARTED: 4/21/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10/26/82
EFFECTIVE OPENING DATE: 10/1/82
PROJECT MANAGER: Olson
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 586-5074
ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: 1-2 persons working on final quantities
Approx submittal date 12/10/82

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gt.Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2(8) 71 Belt - East & West	PMBS Overlay	Final P.I.H.	112	80	1-15-83
RF 60-2(3) 91 Great Falls - East	Grade, Gravel Surf. PMBS Structure	Field Review	76	15	9-1-83
FR 24-3(3) 76 U-3 Rogers Pass-E.(E.Sect.)	Wid., Gravel Surf. PMBS, Structure	Prelim. P.I.H.	24	10	12-30-83
FR 24-3(3) 76 U-4 Rogers Pass-E.(W.Sect.)	Wid., Gravel Surf. PMBS	Prelim. P.I.H.	0	5	4/1/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 6, 1982

PROJECT NO.: FR 10-3(4) 91 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Box Elder - Havre DATE WORK STARTED: _____

LENGTH: 13.0 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Unassigned TELEPHONE: _____

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 6, 1982

PROJECT NO.: RF 24-3(3)78 DATE SURVEY AUTHORIZED: March 13, 1980

PROJ. NAME: Rogers Pass East(West Sect. DATE WORK STARTED: Dec. 9, 1980

LENGTH: 9.3 Miles ESTIMATED COMPLETION DATE: Unknown *

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Glen Enderson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 64

* Temporary suspended

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 3, 1982

PROJECT NO.: RS 236-2(1) 65 DATE SURVEY AUTHORIZED: 12-27-79

PROJ. NAME: Big Sandy - South DATE WORK STARTED: Jan. 21, 1980

LENGTH: 11.9 Miles ESTIMATED COMPLETION DATE: March, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Sam Hatty TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 98

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 6, 1982

PROJECT NO.: S 330-1(01) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Cascade-Ulm Loop DATE WORK STARTED: _____

LENGTH: 26.5 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Unassigned TELEPHONE: _____

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: Great Falls - South Arterial DATE WORK STARTED: 12-10-81

LENGTH: 8.85 Miles ESTIMATED COMPLETION DATE: 12-31-82

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 453-2573

* NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45%

* No work performed during this period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: M 5225(1) DATE SURVEY AUTHORIZED: 2-1-78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10-8-80

LENGTH: 0.49 Miles ESTIMATED COMPLETION DATE: 12-31-82

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 7%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 3, 1982

PROJECT NO.: RS 240-1(1) 11 DATE SURVEY AUTHORIZED: 3-1-82

PROJ. NAME: Chinook-Cleveland DATE WORK STARTED: _____

LENGTH: 14.2 Miles ESTIMATED COMPLETION DATE: Feb., 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Sam Hatty TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 5%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-6-82

PROJECT ~~NO~~.: Structure Inventory
~~PROJ. NAME~~: And Inspection
~~LENGTH~~: OFF System
COUNTY: Cascade - Choteau
~~CONTRACT TIME~~: Pondera - Teton
~~ORDER TO PROCEED DATE~~: Lewis & Clark
% COMPLETE: 89 %
~~% TIME USED~~: —
NO. MEN EMPLOYED: 2 to 4 Part Time
ACTUAL COMPLETION DATE: —

NUMBER STRUCTURES
~~CONTRACT AMOUNT~~: ~~$~~ 311
~~CONTRACTOR~~: Completed 277
~~FROM (town)~~: Remaining 34
AWARD DATE: —
~~DATE WORK STARTED~~: —
PROBABLE COMPLETION DATE: 1-28-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D. HARRISON T. TOMICH
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 452-2361
ADDRESS: Box 1359
Gt Falls MT 59403

GENERAL: Fair Progress has been made this past reporting period. There have been 2 to 4 people working only part time inspecting structures in a 5 county area.

In addition to the above structures there have been 160 minor structures of about 200 that have been spot checked. The refileing of the Havre Area S.I.A. sheets has been progressing as time permits

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: I 15-5(71) 239
PROJ. NAME: Cascade - North & South
LENGTH: 14.3 Miles
COUNTY: Cascade
CONTRACT TIME: 75 Working Days
ORDER TO PROCEED DATE: July 27, 1981
% COMPLETE: 100%
% TIME USED: 100%
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 1,293,245.64
CONTRACTOR: Konitz Const. Co.
FROM (town): Lewistown
AWARD DATE: June 30, 1981
DATE WORK STARTED: July 24, 1981
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: - 0 -
NO. SHIFTS PER DAY: - 0 -
NO. HOURS PER SHIFT: - 0 -

ACTUAL COMPLETION DATE: Aug. 24, 1982
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: August 27, 1982
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Robinson
NO. OF ENG. PERSONNEL EMPLOYED: -0-

TELEPHONE: 453-2573
ADDRESS: Great Falls Yard

GENERAL: The Final Estimate was submitted to District office on September 24, 1982 and forwarded to Helena on November 15, 1982.

FINAL REPORT

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: I 15-5(72) 277
PROJ. NAME: Gore Hill Slide
LENGTH: N/A
COUNTY: Cascade
CONTRACT TIME: 30 Working Days
ORDER TO PROCEED DATE: June 15, 1982
% COMPLETE: 100%
% TIME USED: 137%
NO. MEN EMPLOYED: - 0 -
ACTUAL COMPLETION DATE: Sept. 7, 1982

CONTRACT AMOUNT: $ 67,947.00
CONTRACTOR: Montana Sand & Gravel
FROM (town): Great Falls
AWARD DATE: May 21, 1982
DATE WORK STARTED: June 9, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: - 0 -
NO. SHIFTS PER DAY: - 0 -
NO. HOURS PER SHIFT: - 0 -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Sept. 8, 1982

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Enderson
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 453-2573
ADDRESS: Great Falls Yard

GENERAL: Final Estimate was submitted to District office on September 30, 1982 and forwarded to Helena November 30, 1982.

FINAL REPORT

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: IR 15-5(73) 274
PROJ. NAME: So. Frontage Road
LENGTH: 3.6 Miles
COUNTY: Cascade
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: April 16, 1982
% COMPLETE: 100%
% TIME USED: 107%
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 714,948.72
CONTRACTOR: Long Construction Co.
FROM (town): Great Falls
AWARD DATE: January 8, 1982
DATE WORK STARTED: April 15, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: - 0 -
NO. SHIFTS PER DAY: - 0 -
NO. HOURS PER SHIFT: - 0 -

ACTUAL COMPLETION DATE: Aug. 25, 1982
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: August 27, 1982
EFFECTIVE OPENING DATE: August 25, 1982
PROJECT MANAGER: Enderson
NO. OF ENG. PERSONNEL EMPLOYED: -0-

TELEPHONE: 453-2573
ADDRESS: Great Falls Yard

GENERAL: Final Estimate was submitted to District office on October 27, 1982 and forwarded to Helena on November 30, 1982.

FINAL REPORT

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: I 15-7(20) 312
PROJ. NAME: Brady - North & South
LENGTH: 11.6 Miles
COUNTY: Teton & Pondera
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: July 27, 1981
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: Nov. 9, 1982

CONTRACT AMOUNT: $ 3,765,665.82
CONTRACTOR: Duninck & Gilchrist
FROM (town): Prinsburg, Mn.
AWARD DATE: June 30, 1981
DATE WORK STARTED: July 21, 1981
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: - 0 -
NO. SHIFTS PER DAY: - 0 -
NO. HOURS PER SHIFT: - 0 -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: November 9, 1982
EFFECTIVE OPENING DATE: August 10, 1982
PROJECT MANAGER: Newton
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 562-3888
ADDRESS: Augusta

GENERAL: The Final Estimate and Supporting Data was submitted to the District office on November 17, 1982 and will be forwarded to Helena on or about January 14, 1982.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11/29/82 12-6-82

PROJECT NO.: IR 15-8(39)351
PROJ. NAME: SHELBY N & S
LENGTH: 16.795
COUNTY: TOOLE
CONTRACT TIME: 140 WD
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 100
% TIME USED: 80
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10/28/82

CONTRACT AMOUNT: $5,934,987.00
CONTRACTOR: DUNNIGAN BROS & GILCHRIST
FROM (town): PENSBURG, MONT.
AWARD DATE: 2/4/82
DATE WORK STARTED: 5/11/82
PROBABLE COMPLETION DATE: ~
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/8/82

EFFECTIVE OPENING DATE:
PROJECT MANAGER: HAITY
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 434-2022
ADDRESS: DEPT. OF HIGHWAYS
SHELBY

GENERAL: A 5 MAN ENGINEERING CREW IS WORKING ON THE FINAL WHICH IS 50% COMPLETE. THE ESTIMATED SUBMITTAL DATE IS DECEMBER 17TH

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3230

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-6-82

PROJECT NO.: FR 1-3(5) 198
PROJ. NAME: Glacier Co. Line - East
LENGTH: 6.7 M.les
COUNTY: Glacier & Flathead
CONTRACT TIME: 75+17 W.D.
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE: 95
% TIME USED: 95
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 908 253.20
CONTRACTOR: Kon.tz Contracting INC.
FROM (town): Lewistown MT
AWARD DATE: 9-30-1981
DATE WORK STARTED: 6-30-1982
PROBABLE COMPLETION DATE: 7-15-1982
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: H.M. Klepzig
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 873-2112
ADDRESS: Box 1403
Cut Bank MT 59427

GENERAL: The prime contractor has completed all items except for sealing & chipping which will be done in the spring.
The sub contractor, Frank Gurney INC., completed the guard rail & flexible delineators on 11-16-82

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 3, 1982

PROJECT NO.: FR 1-7(1) 404
PROJ. NAME: Chinook-East
LENGTH: 9.8 Miles
COUNTY: Blaine
CONTRACT TIME: 70 + 15
ORDER TO PROCEED DATE: 10-21-81
% COMPLETE: 100%
% TIME USED: 93%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 10-21-82

CONTRACT AMOUNT: $ 1,044,440.80
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 9-30-81
DATE WORK STARTED: 10-9-81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Sam Hatty
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 265-6821
ADDRESS: Mont. Dept. of Highways
Havre, Mt.

GENERAL: A 6 man engineering crew was engaged in compiling Final Estimate and Supporting Data. The Final was submitted to Great Falls on Dec. 1, 1982

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: HES 3-1(4)0
PROJ. NAME: Overhead Flasher-Vaughn
LENGTH: N/A
COUNTY: Cascade
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 7/1/82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: --

CONTRACT AMOUNT: $7,936.00
CONTRACTOR: Livesay Traffic Mtce., Inc.
FROM (town): Great Falls, MT.
AWARD DATE: June 30, 1982
DATE WORK STARTED: --
PROBABLE COMPLETION DATE: 12-31-82
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No work being performed by Contractor due to non-arrival of material.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/6/82

PROJECT NO.: F 3-1(5)2
PROJ. NAME: Sun River Jct. E & W
LENGTH: 7.5 miles
COUNTY: Cascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/22/82
% COMPLETE: 100
% TIME USED: 43
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11/10/82

CONTRACT AMOUNT: $ 680,283.75
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT.
AWARD DATE: 4/1/82
DATE WORK STARTED: 7/21/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/16/82

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield

GENERAL:

All construction work completed. No work on final this period. Plans are to begin work and finish final by 12/15/82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/6/82

PROJECT NO.: F 3-2(8) 18
PROJ. NAME: Fairfield E & W (East Section)
LENGTH: 5.0 miles
COUNTY: Cascade and Teton
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR: Hilde Const Co.
FROM (town): Great Falls, MT.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 467-3448
ADDRESS: Dept of Highways
Fairfield, MT

GENERAL: Contractor plans to begin work in February on culverts. Preconstruction conference will be Friday, December 3, 1982.

A five man survey crews running centerline sta. 927+30.8 to sta. 1186+71.8, also running R/W lines with approximately 20% being completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-6-82

PROJECT NO.: BHF 10-1(7)2
PROJ. NAME: overlay 15th st Bridge
LENGTH: 0.00
COUNTY: Cascade
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 789,498.00
CONTRACTOR: SLETTEN Constr Co.
FROM (town): Gt Falls MT.
AWARD DATE: 9-23-82
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.C. Tomich
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 452-2361
ADDRESS: Box 1359
Gt Falls MT 59403

GENERAL: The work will not begin until spring.

The adverse weather during winter would not only hinder an efficient operation but would cause detour and traffic problems. The delay was requested by the Contractor

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~Nov. 30, 1982~~ 12-6-82

PROJECT NO.: F24-3(5)100
CONTRACT AMOUNT: $ 3,215,825.45
PROJ. NAME: Rogers Pass-East Middle Sect
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 miles
FROM (town): Billings, Montana
COUNTY: Lewis & Clark
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 120 working days
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 1
NO. DAYS WORKED PER WEEK: 3
% TIME USED: 0
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3888
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: Dept. of Highways
Augusta, Montana

GENERAL: Construction layout and staking is in progress. 8.5 miles of center line are run and referenced; 5.5 miles of R/W are complete; Bench levels are 35% complete; 2.3 miles are staked.

Sub-Contractor Birkenbuel is installing temporary fence. Temporary fence is 8% complete.

The Project is under winter shutdown.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-6 82

PROJECT NO.: F60-2(5)9201
PROJ. NAME: Warden Bridge
LENGTH: 1,046.67 Ft - 0.198 mi
COUNTY: Cascade
CONTRACT TIME: 310 WD
ORDER TO PROCEED DATE: 4-16-81
% COMPLETE: 99.9
% TIME USED: 85
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,792,966.20
CONTRACTOR: SLETTEN Constr Co
FROM (town): Great Falls MT
AWARD DATE: 1-23-81
DATE WORK STARTED: 2-12-81
PROBABLE COMPLETION DATE: 4-15-83
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452-2361
ADDRESS: Box 1359
Gt Falls Mt 59403

GENERAL: Work Consisted of painting Pedestrian and Hand Rail, installing Ped. Fence, Moving Barrier Rail Removing Approach, working on cleanup list & General cleanup.

Items & their percentages of Completion 100% except for final cleanup.

The cleanup consists mostly of seeding & dressing up area where material was wasted. They want to do this in the spring.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 6, 1982

PROJECT NO.: HES 60-2(6)91
HES 60-2(11)91 U-1

PROJ. NAME: Lighting & Signals on 10 th. Ave. So.

LENGTH: 29 Blocks - Street Lights
Various Intersections-Signals

COUNTY: Cascade

CONTRACT TIME: 6-15-83 Completion Date

ORDER TO PROCEED DATE: _____

% COMPLETE: _____

% TIME USED: _____

NO. MEN EMPLOYED: _____

ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ _____

CONTRACTOR: _____

FROM (town): _____

AWARD DATE: _____

DATE WORK STARTED: _____

PROBABLE COMPLETION DATE: 6-15-83

NO. DAYS WORKED PER WEEK: _____

NO. SHIFTS PER DAY: _____

NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-0422

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The project was let to contract November 18, 1982. Western Sign Corp. was the apparent low bidder at $545,383.00. The contract has not been awarded as yet.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 6, 1982

PROJECT NO.: ER 60-2(13)041
PROJ. NAME: Belt Cr. Crossing US 87&89
LENGTH:
COUNTY: Cascade
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: Sept. 27, 1982
% COMPLETE: 1
% TIME USED: 31
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $113,000.00
CONTRACTOR: Goodman Construction Co.
FROM (town): Billings, Mt.
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Nov. 2, 1982
PROBABLE COMPLETION DATE: April 15, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Engerson
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 453-2573
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Work consisted of developing riprap quarry site, placing Construction Signing and placing Embankment In Place. Items & percent complete are as follows: Traffic Control-Devices - 5% and Embankment In Place - 3%. Plans are to start placing Construction Fabric and Class 2 Riprap as weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 6, 1962

PROJECT NO.: ER 226-1(2)031 U-1 & U-2 CONTRACT AMOUNT: $ 50,047.90

PROJ. NAME: Belt Cr. 331 & Bird Cr. 330 CONTRACTOR: Swan & Sons Const., Inc.

LENGTH: FROM (town): Anaconda, Mt.

COUNTY: Cascade AWARD DATE: August 24, 1962

CONTRACT TIME: 25 W.D. DATE WORK STARTED: Sept. 20, 1962

ORDER TO PROCEED DATE: August 25, 1962 PROBABLE COMPLETION DATE:

% COMPLETE: 100 NO. DAYS WORKED PER WEEK:

% TIME USED: 100 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: Nov. 7, 1962

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Nov. 11, 1962

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Enderson TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: Dept. of Highways
~~XXXXXXXXXXXX~~
Great Falls, Mt.

GENERAL: The project is 100% complete. One man working part time on the Final Estimate and Supporting data. Estimated Submittal date to District Office is Dec. 20, 1962.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 3, 1982

PROJECT NO.: RS 233-1(4) 9
PROJ. NAME: St. Joe Road
LENGTH: 5.8 Miles
COUNTY: Hill
CONTRACT TIME: 60 Days
ORDER TO PROCEED DATE: Oct. 18, 1982
% COMPLETE: 8%
% TIME USED: 28%
NO. MEN EMPLOYED: 26
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 726,129.28
CONTRACTOR: McIntyre Const.
FROM (town): Great Falls
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Oct. 25, 1982
PROBABLE COMPLETION DATE: July, 1982
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Sam Hatty
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 265-6821
ADDRESS: Montana Dept. of Highways
Havre, Mt.

GENERAL: Contractor worked three 8 hour shifts crushing and hauling 1½" CBC. and seven 16 hour shifts stockpiling 1½" CBC. The 1½" CBC is 17% complete and existing surface preparation is 35% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~11-30-82~~ 12-6-82

PROJECT NO.: TOS 236-1(3)40 U-1 & U-2
PROJ. NAME: Winifred - Big Sandy
LENGTH: 1.4 Miles
COUNTY: Fergus & Chouteau
CONTRACT TIME: 250 W.D.
ORDER TO PROCEED DATE: Aug. 19, 1980
% COMPLETE: 100%
% TIME USED: 98%
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,311,034.38
CONTRACTOR: Morgen & Oswood
FROM (town): Great Falls
AWARD DATE: July 29, 1980
DATE WORK STARTED: Sept. 11, 1980
PROBABLE COMPLETION DATE: Dec. 3, 1982
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Nov. 11, 1982

PROJECT MANAGER: Clen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 378-2820
ADDRESS: P.O. Box 341
Big Sandy, Mt. 59520

GENERAL: All construction items are 100% complete. Some work on cattleguards and minor cleanup remains with this anticipated being completed by 12-3-82.

RECEIVED
DEC 1 1982
DEPARTMENT OF HIGHWAYS
GREAT FALLS, MONTANA

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DEPARTMENT OF HIGHWAYS
GREAT FALLS, MONTANA

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-6-82

PROJECT NO.: RS BRS 330-1(5)-1
PROJ. NAME: Ulm Bridge & Appr.
LENGTH: 0.5 Miles
COUNTY: Cascade
CONTRACT TIME: 220 +13 w.d.
ORDER TO PROCEED DATE: 12-1-81
% COMPLETE: 74%
% TIME USED: 50%
NO. MEN EMPLOYED: 6-12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,861,841.20
CONTRACTOR: Slatten Construction Co.
FROM (town): Great Falls
AWARD DATE: 11-30-81
DATE WORK STARTED: 2-22-82
PROBABLE COMPLETION DATE: 8-15-82
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harrison-Robinson TELEPHONE: none 453-2573
NO. OF ENG. PERSONNEL EMPLOYED: 0-2 0-2 ADDRESS: Box 1359
Great Falls, Mont.

GENERAL: Sub structure is complete except For Bent #1 Backwall. Structural Steel is set For Span #2 and contractor plans to erect Steel For Spans #1 & #3 next week. Bridge is 80% complete and Approaches are 5% complete. Sub-contractor will Finish phasing rip-rap next week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/6/82

PROJECT NO.: SR 365-1(3)0
PROJ. NAME: Brady-East
LENGTH: 10 miles
COUNTY: Pondera
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10/21/81
% COMPLETE: 100
% TIME USED: 69
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-8-82

CONTRACT AMOUNT: $1,496,641.89
CONTRACTOR: Duininck Bros. & Gilchrist
FROM (town): Prinsburg, MN.
AWARD DATE: 9/30/81
DATE WORK STARTED: 10/9/81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11/15/82
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 467-3448
ADDRESS: Dept of Highways
Fairfield, MT.

GENERAL:

All construction work completed. Two men working on final. Estimated completion 12/10/82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/6/82

PROJECT NO.: RS-BRS 565-1(3)0
PROJ. NAME: Simms-North
LENGTH: 1.1 miles
COUNTY: Cascade and Teton
CONTRACT TIME: 150 W.D.
ORDER TO PROCEED DATE: 10/18/82
% COMPLETE: 25
% TIME USED: 13
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 920,779.66
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls, MT.
AWARD DATE: 9/24/82
DATE WORK STARTED: 10/12/82
PROBABLE COMPLETION DATE: 8/1/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT.

GENERAL: Contractor closed down grading operations 11/17/82 till next spring.

Contractor began setting up crushing units on 11/12/82 and started crushing operations 11/29/82. Plans are to continue crushing till all surfacing materials are stockpiled.

All traffic control for winter shut down has been installed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-6-82

Bridge Only

PROJECT NO.: RS BRS 565-1(3)0
CONTRACT AMOUNT: $ 486 280.20
PROJ. NAME: Simms-North-Bridge
CONTRACTOR: McIntyre Constr. Co.
LENGTH: 1.1 Miles
FROM (town): Great Falls
COUNTY: Cascade - Teton
AWARD DATE: see road
CONTRACT TIME: See Road
DATE WORK STARTED: 11-5-82
ORDER TO PROCEED DATE: 10-18-82
PROBABLE COMPLETION DATE: 8-1-82
% COMPLETE: 17% (Bridge Only)
NO. DAYS WORKED PER WEEK: 5
% TIME USED: See Road
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9-13
NO. HOURS PER SHIFT: 8-10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Harrison
TELEPHONE: none
NO. OF ENG. PERSONNEL EMPLOYED: 0-3
ADDRESS: Box 1359
Great Falls, Mt.

GENERAL: Footings are in place at Pier #2 & #3 concrete was placed for Pier #2 shaft on 11-30-82. Started setting coffer dam ring for Pier # 4 on 12-1-82

Plans to place concrete for Pier #3 shaft and Pier # 4 footing next week. End fills are in place and contractor plans to start driving piles for the end Bents next week

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: SMP 2199-81
PROJ. NAME: Crushing & Stockpiling
LENGTH: N/A
COUNTY: Hill-Chouteau-Blaine
CONTRACT TIME: 85 Working Days
ORDER TO PROCEED DATE: Feb. 1, 1982
% COMPLETE: 100%
% TIME USED: 112%
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 280,336.00
CONTRACTOR: Konitz Contracting Co.
FROM (town): Lewistown
AWARD DATE: January 8, 1982
DATE WORK STARTED: March 26, 1982
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: - 0 -
NO. SHIFTS PER DAY: - 0 -
NO. HOURS PER SHIFT: - 0 -

ACTUAL COMPLETION DATE: Sept. 8, 1982
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Sept. 9, 1982
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Smith
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 453-0422
ADDRESS: Great Falls Office

GENERAL: The Final Estimate and Supporting Data was submitted to the District office on September 17, 1982 and was forwarded to Helena on December 1, 1982.

FINAL REPORT

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 6, 1982

PROJECT NO.: SMP 0899-82
PROJ. NAME: Maintenance Stockpiles
LENGTH: 4 Pits
COUNTY: Chouteau,Lewis&Clark & Cascade
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: Nov. 19, 1982
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 248,465.00
CONTRACTOR: Clark Brothers Contractors
FROM (town): Victor, Mt.
AWARD DATE: October 29, 1982
DATE WORK STARTED:
PROBABLE COMPLETION DATE: April 83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The preconstruction conference was held November 15, 1982. The contractor is engaged in obtaining Air Quality Permits and Reclamation Plans for the subject project. Clark Brothers plan to start moving the crusher into Pit No. 2550-37 and moving drilling equipment into the quarry at Pit No. 0750-53 the first part of December.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: PMS 4140(61) Unit 2
PROJ. NAME: Statewide-Inlaid Plastic Pavement Markings
LENGTH: N/A
COUNTY: Various
CONTRACT TIME: 45 W.D. + 18 W.D.
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 100
% TIME USED: 79
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-9-82

CONTRACT AMOUNT: $70,292.00
CONTRACTOR: Livesay Traffic Mtce., Inc.
FROM (town): Great Falls, MT.
AWARD DATE: 7-27-82
DATE WORK STARTED: 10-6-82
PROBABLE COMPLETION DATE: --
NO. DAYS WORKED PER WEEK: --
NO. SHIFTS PER DAY: --
NO. HOURS PER SHIFT: --

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-9-82

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Project is 100% complete. One to two persons in Great Falls office preparing supporting data for Final Estimate. Estimated suomittal date is 12-15-82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1982

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 2-1(3)34 Locate -East	PMS. Overlay	Submittal To Helena	0	50	12/31/82
FR0-2(1)33 Savage -Crane	Grade, Gravel, PMS, Drain	P.I.H.	0	73	7/15/83
FR 23-1(2)7 Miles City-So. (Se. Sect.)	Gr, Gravel, P.M. Base, PMS. & Drain	P.I.H.	0	76	12/31/83
RE 25-1 (2) 46 Missouri R. E. New Wolf Point	Gr, Gravel, PMS, Drains	Public Hearing	0	1	12/31/83
E-26-1(12)3 Sidney-North Dakota Line	Gr, Gravel, P.M.S., Drain	Public Hearing	20	5	12/31/83
RS 258-1 (1) 0 Reserve -East	PMS. Overlay	PIH	40	50	5/15/83
RS 342-1(2)15 Froid-West	Gr, Gravel, PMS, Drains	P.I.H.	88	18	2/15/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

RECEIVED
DEC 3 1982
CONSTRUCTION BUREAU

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1982

PROJECT NO.: PR 1-10 (8) 626
PROJ. NAME: Brockton-East
LENGTH: 13 Miles
COUNTY: Roosevelt
CONTRACT TIME: 90 Days
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: None
% TIME USED: None
NO. MEN EMPLOYED: None
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,650,279.00
CONTRACTOR: Meyer Construction Co.
FROM (town): Billings
AWARD DATE: September 24, 1982
DATE WORK STARTED:
PROBABLE COMPLETION DATE: September 1, 1983
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. J. Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 653-1050
ADDRESS: Wolf Point

GENERAL: No work on project this past period. The construction layout remains at 50% complete with a 1 man engineering crew assigned to the project. The contractor advises that he plans to move in a gravel crusher to begin stockpiling materials during the first week of December.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-3-82

PROJECT NO.: F-2-1(4)0
PROJ. NAME: Miles City-East & West
LENGTH: 5.1 Miles
COUNTY: Custer
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 100%
% TIME USED: 99%
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 8-20-82

CONTRACT AMOUNT: $ 409,539.10
CONTRACTOR: Portable Pavers, Inc.
FROM (town): Miles City
AWARD DATE: March 5, 1982
DATE WORK STARTED: 4-20-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8-23-82

EFFECTIVE OPENING DATE: NA

PROJECT MANAGER: D.J. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: Dept of Highways
Miles City, MT

GENERAL: The Final Estimate and supporting data was submitted to Helena Construction Bureau November 24, 1982. This will be a final report.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1982

PROJECT NO.: FR 17-1(1)3
PROJ. NAME: Nashua-Southwest
LENGTH: 8.9 Miles
COUNTY: Valley
CONTRACT TIME: 80 Working Days
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 46
% TIME USED: 59
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: -

CONTRACT AMOUNT: $ 1,393,231.45
CONTRACTOR: Hilde Construction, Co, Inc.
FROM (town): Great Falls
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-17-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Douglas A. Durocher
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 746-3431
ADDRESS: Nashua, Montana 59248

GENERAL: Progress this past period has been poor. Prime Contractor, Hilde Construction Co., Inc. employed 5 men for one full shift and one half shift prior to being forced to shutdown for the winter because of cold weather, snow and frozen ground. Work during the period consisted of applying 27 tons of MC 70 Liquid Asphalt on shoulders and hauling 1,380 tons of 1" Crushed Base. Items and percent complete are: Unclassified Excavation 99%; Unclassified Borrow 100%; Drainage Items 100%; Crack Sealing 100% and 1" Crushed Base 96%. The project as a whole is 46% complete with 47 days or 59% of the contract time elapsed. The construction layout with a six to seven man engineering and inspection crew engaged is 88% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov. 30, 1982

PROJECT NO.: ER-20-1(1)19
PROJ. NAME: Glendive - Sidney
LENGTH: 10.0 Miles
COUNTY: Dawson & Richland
CONTRACT TIME: 75 w.d.
ORDER TO PROCEED DATE:
% COMPLETE: 100%
% TIME USED: 104%
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: Sept. 1, 1982

CONTRACT AMOUNT: $ 852,477.50
CONTRACTOR: Portable Pavers Inc.
FROM (town): Miles City
AWARD DATE: May 1, 1981
DATE WORK STARTED: MAY 21, 1981
PROBABLE COMPLETION DATE: Completed
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Sept. 2, 1982

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: B. Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-5296
ADDRESS: Dept OF Highways
Glendive, Mt. 59330

GENERAL: This Project was Completed on September 1, 1982. Four mandays were used Checking notes in the District Office.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: F20-2(5)51
PROJ. NAME: Central Ave. & 14th STREET
LENGTH:
COUNTY: Richland
CONTRACT TIME: By 10-15-82
ORDER TO PROCEED DATE: N/A
% COMPLETE: 100
% TIME USED: 100
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 10-14-82

CONTRACT AMOUNT: $ 17,953.00
CONTRACTOR: Midland Electric Company
FROM (town): Billings, MT.
AWARD DATE: 8/24/82
DATE WORK STARTED: 9/14/82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 10-15-82
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 365-5296
ADDRESS: Dept of Hwys
Glendive, MT.

GENERAL: Notes submitted to District office for final check on 11-10-82

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: November 30, 1982

PROJECT NO.: F 22-2 (3) 40
PROJ. NAME: Plentywood-South
LENGTH: 4.7 5.8 miles
COUNTY: Sheridan
CONTRACT TIME: —
ORDER TO PROCEED DATE: —
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ —
CONTRACTOR: —
FROM (town): —
AWARD DATE: —
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Montana 59218

GENERAL: Authorization to egin staking project for construction dated September 22, 1982. One to two man crew worked 8 days on construction layout this past period. All work in the office preparing grade and culvert notes. The construction layout is 1% complete. Letting date of project has been re-scheduled.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: F26-1(2)0 Units 1&2 RTF 62-2(3)20

PROJ. NAME: ~~Sidney East~~ ~~Sidney North~~

LENGTH: 12.8

COUNTY: Richland

CONTRACT TIME: 120 W.D.

ORDER TO PROCEED DATE: 4/22/82

% COMPLETE: 99

% TIME USED: 867

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,368,900.25

CONTRACTOR: Border States Paving Inc.

FROM (town): Fargo, North Dakota

AWARD DATE: 4/1/82

DATE WORK STARTED: MAY 18, 1982

PROBABLE COMPLETION DATE: 6-1-82

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Bernard Kelly

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-5296

ADDRESS: Dept. of Hwys
Glendive, MT.

GENERAL: Project RTF 62-2(3)20 Sidney North. Project is complete.

Project F26-1(2)0 Unit 1. Project is complete. Except for some clean up.)

Project F26-1(2)0 Unit 2. The seeding and fertilization and clean up work on ditches remains to be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: DEC. 1, 1982

PROJECT NO.: FK 27-2(2) 35
PROJ. NAME: BAKER - NORTH
LENGTH: 8.9 MILES
COUNTY: FALLON
CONTRACT TIME: 70 W.D.
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 78 %
% TIME USED: 94 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,063,479.10
CONTRACTOR: MEYER CONSTRUCTION CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 11/30/81
DATE WORK STARTED: 6/2/82
PROBABLE COMPLETION DATE: 7/1/83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: V. Scheuffele by V. Wolf ET III
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 365-5296
ADDRESS: DEPT of HWYS
GLENDIVE, Mont.

GENERAL: During the past period ONE MAN WAS engaged PART TIME checking NOTES and FINAL quantities.
The PROJECT as a whole is 78% complete with 66 working days or 94% of the Contract Time elapsed.
The Prime Contractor, Meyer Construction Co, has Completed ALL MAJOR items Except Seal and Cover items, which will not be Completed until the Summer of 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: G1d V

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 11-30-82

PROJECT NO.: F27-3(2)80
PROJ. NAME: Wibaux 'I' Conn
LENGTH: 1.5 miles
COUNTY: Wibaux
CONTRACT TIME: 110 W D
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 97
% TIME USED: 75
NO. MEN EMPLOYED: 3-10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,339,646.80
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings, Mont.
AWARD DATE: 11-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: 6-1-83
NO. DAYS WORKED PER WEEK: 0-5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. D Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 365-2877
ADDRESS: Dept. of Hwys
Glendive, Mont.

GENERAL: Work consisted of fencing, guardrail, signing, adjusting manholes & water shut-offs and striping. Items & Percent complete are as follows: Grading - 100% (except clean-up) Paving - Pm Base - 100%, Pm. Surf. - 99%, Gravel - 100%, Sidewalk 4"-95%, Sidewalk 6"-100%, Curb & gutter - 100%, Drainage items - 100%, Fencing - 100%, guardrail - 100% Signing - 50%, adjusting manholes & water shut-offs - 100%, Electrical items - 30%, striping - 30%.
Electrical and signing items should be complete by DEC. 10, 1982. Other items will remain to be completed when weather permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/2/82

PROJECT NO.: BR-505 38(4)
PROJ. NAME: OTTER CREEK-BEAR CREEK
LENGTH: 0.0 Mi's GRADING & DRAINAGE STRUCTURES
COUNTY: Powder River
CONTRACT TIME: 50 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 50
% TIME USED: 72
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 69,009.45
CONTRACTOR: SWAN & SONS CONST. CO.
FROM (town): ANACONDA, MT.
AWARD DATE: AUGUST 24, 1982
DATE WORK STARTED: 10-5-82
PROBABLE COMPLETION DATE: 4-82
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.J. STRONMAYER
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT.

GENERAL: Work consisted of digging out & Forming for cutoff walls. Items % percent complete are as follows: Grading 36%, Culverts 53%, Remove Structures 100% Contractor shut down for the winter 12-1-82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: FCT 39-1(9)27
PROJ. NAME: Colstrip - Forsyth
LENGTH: 10.9 Miles
COUNTY: Rosebud
CONTRACT TIME: 180
ORDER TO PROCEED DATE: 7/21/81
% COMPLETE: 85
% TIME USED: 92
NO. MEN EMPLOYED: 37
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $6,789,352.18
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls
AWARD DATE: 6/18/81
DATE WORK STARTED: 7/29/81
PROBABLE COMPLETION DATE: 6/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 6
TELEPHONE: 356-7108
ADDRESS: Forsyth, Mt.

GENERAL: Work consisted of P.M.S.S., riprap, "DD" Concrete, Fencing, and guardrail. Items and percentages of Completion are as follows: Grading - 100% (except clean-up) Drainage - 98%; Gravel - 99%; Plant Mix - 83%; Misc. - 80%. Sub-contractors worked 5 days on guardrail and "DD" Concrete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: F-CT-RRS 39-1(7)38 CONTRACT AMOUNT: $6,479,096.93

PROJ. NAME: COLSTRIP - FORSYTH ARMELLS CREEK SECTION CONTRACTOR: HILDE CONST. CO.

LENGTH: 6.4 MILES FROM (town): GREAT FALLS, MT.

COUNTY: ROSEBUD AWARD DATE: 11-30-81

CONTRACT TIME: 200 WD DATE WORK STARTED: 12-8-81

ORDER TO PROCEED DATE: 4-16-82 PROBABLE COMPLETION DATE: 7-15-83

% COMPLETE: 69 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 61 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 60 NO. HOURS PER SHIFT: 4-9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.E. SWANSON-RDWY W.D. DANE-STRS TELEPHONE: 356-7108

NO. OF ENG. PERSONNEL EMPLOYED: 10 ADDRESS: DEPT. OF HWYS FORSYTH, MT.

GENERAL: WORK CONSISTED OF SURFACING, FENCING, AND STRUCTURES. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: GRADING-91%; DRAINAGE-82%; SURFACING-33%; GUARDRAIL-10%; FENCING-50%; STRUCTURES-82%. SUB-CONTRACTORS WORKED 3 DAYS ON FENCING AND 12 DAYS ON STRUCTURES. PAVING OPERATIONS WERE SUSPENDED 11-29-82 FOR THE SEASON.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/1/82

PROJECT NO.: F 57-7(6) 326, I 94 MT 16, Br. & CONTRACT AMOUNT: $ 19,289.00

PROJ. NAME: TRAFFIC SIGNAL

CONTRACTOR: Western Sign Corp.

LENGTH:

FROM (town): Great Falls, MT.

COUNTY: DAWSON

AWARD DATE: June 30, 82

CONTRACT TIME: BY SEPT. 30, 82

DATE WORK STARTED: July 13, 82

ORDER TO PROCEED DATE: June 30, 82

PROBABLE COMPLETION DATE: 8/28/82

% COMPLETE: 100

NO. DAYS WORKED PER WEEK: —

% TIME USED: ~

NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: —

NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: 8/28/82

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 8/31/82

EFFECTIVE OPENING DATE:

PROJECT MANAGER: V. Schaeffele

TELEPHONE: 365-5296

NO. OF ENG. PERSONNEL EMPLOYED: by D. Wolf ET III

ADDRESS: Glendive, MT.

GENERAL: Project was completed on 8-28-82 with Final acceptance being made on 8-31-82. Notes submitted to District office for final check on 11-8-82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 3, 1982

PROJECT NO.: RS 242-1(5)38
PROJ. NAME: Loring-North
LENGTH: 5.0 Miles
COUNTY: Phillips
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 04-16-82
% COMPLETE: 90
% TIME USED: 66
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 1,133,333.77
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls
AWARD DATE: 11-30-81
DATE WORK STARTED: 04-29-82
PROBABLE COMPLETION DATE: 05-15-83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Douglas A. Durocher
NO. OF ENG. PERSONNEL EMPLOYED: —
TELEPHONE: 746-3431
ADDRESS: Nashua, Montana 59248

GENERAL: All items are 100% complete with the exception of Seal and Cover Material, which won't be completed until after May 15, 1983. The project as a whole is 90% complete with 75 days or 66% of the contract time elapsed. A 13 day time extension was added to the contract for time lost during the strike and a change order. The construction layout is 98% complete. The engineering and inspection crew are assigned to other projects for the remainder of this construction season.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 30, 1982

PROJECT NO.: BRS 323-1(5)56
PROJ. NAME: Little Missouri River BR
LENGTH: 0.7 Miles
COUNTY: CARTER
CONTRACT TIME: 120 W. D.
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 98
% TIME USED: 81
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 362,955.89
CONTRACTOR: COP Construction Co.
FROM (town): Billings, Mont.
AWARD DATE: 5-20-82
DATE WORK STARTED: 7-15-82
PROBABLE COMPLETION DATE: 4-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: KEN. QUALE
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Work Consisted of Completing the removal of old structure, placing Riprap, Installing 12" Emb. Protectors, Installing Guard Rail and placing Class "F" Concrete, Contractor Cleaned up area and moved off of project, with plans to seed and Fertilize project in the spring of 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/2/82

PROJECT NO.: SR 447-1(6)0
PROJ. NAME: Rosebud ~ South
LENGTH: 8.0 Miles
COUNTY: Rosebud
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/22/82
% COMPLETE: 100
% TIME USED: 54
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-10-82

CONTRACT AMOUNT: $ 638,808.04
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: 4-1-82
DATE WORK STARTED: 5-24-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-16-82

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.J. Steshmayer
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt.

GENERAL: The final estimate will be submitted to the Division Office on December 3, 1982

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 6/dv.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-01-82

PROJECT NO.: PMS 4140(61)0-3 CONTRACT AMOUNT: $ 64 378. 59

PROJ. NAME: Pavement Markings CONTRACTOR: Mark Rite Lines

LENGTH: N/A FROM (town): Billings mt.

COUNTY: Roosevelt - Richland - Dawson Custer - Powder River AWARD DATE: 07-27-82

CONTRACT TIME: 4/5 W.D. DATE WORK STARTED: 09-21-82

ORDER TO PROCEED DATE: 08-17-82 PROBABLE COMPLETION DATE: 05-01-83

% COMPLETE: 10 NO. DAYS WORKED PER WEEK: —

% TIME USED: 23 NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE:

PROJECT MANAGER: NovaKovich TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: Dept. of Highways Wolf Point, mt.

GENERAL: Winter shut down in effect. Items 8 percent complete are as follows: 8" thermoplastic (white) - 35', 24" white thermoplastic - 12

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 30, 1982

PROJECT NO.: (M-RRS-5007(1)) M 5006 (3)

CONTRACT AMOUNT: $1,087,273.54

PROJ. NAME: N. ANDERSON Ave.- Gldv.

CONTRACTOR: COP Construction Co.

LENGTH: 0.5 Miles

FROM (town): Billings, MT.

COUNTY: Dawson

AWARD DATE: 9-24-82

CONTRACT TIME: 180 W. D.

DATE WORK STARTED: Not started

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: 11-83

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: —

% TIME USED: 0

NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: KEN. QUALE

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: The Burlington Northern Railroad, have stockpiled Timber piling at the bridge site. The Contractor does not plan to start work until the Temporary Trestle is completed by the railroad.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-01-82

PROJECT NO.: BR 9036(9)
PROJ. NAME: Beaver Creek Bridge
LENGTH: N/A
COUNTY: Phillips
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 97
% TIME USED: 58
NO. MEN EMPLOYED: 1 to 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 157,828.50
CONTRACTOR: McIntyre Construction Co.
FROM (town): Great Falls, Mt.
AWARD DATE: 06-30-82
DATE WORK STARTED: 08-31-82
PROBABLE COMPLETION DATE: 06-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: 11-15-82
PROJECT MANAGER: Larry K. Greufe
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, Mt.

GENERAL: The contractor eredted the bridge railing, stripped and finished backwalls and diaphragms, removed the old structure, and shut down for the winter on 11-23-82. The remaining work will be completed next year.

The county finished building the approached, placed the rest of the riprap, and erected the first section of the approach railing.

Traffic was put across the new structure on 11-15-82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1982

PROJECT NO.: SMP 1399-81
CONTRACT AMOUNT: $ 322,275.00
PROJ. NAME: Crushing & Stockpiling
CONTRACTOR: Wickens Brothers
LENGTH:
FROM (town): Lewistown, Mt.
COUNTY: Roosevelt, Fallon, McCone Valley & Sheridan
AWARD DATE: 1/9/82
CONTRACT TIME: 100 W.D.
DATE WORK STARTED: 3/12/82
ORDER TO PROCEED DATE: 2/1/82
PROBABLE COMPLETION DATE: Completed 8-31-82
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: —
% TIME USED: 95
NO. SHIFTS PER DAY: —
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: —
ACTUAL COMPLETION DATE: 8/31/82
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 9-1-82
EFFECTIVE OPENING DATE:
PROJECT MANAGER: V. Scheuffele
TELEPHONE: 365-5296
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Glendive, Mt.

GENERAL: Project was completed on 8-31-82 using 104 working days or 95 % of the contract time allowed. Notes submitted to District office for final check on 11-8-82. Two mandays were used checking notes.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 30, 1982

PROJECT NO.: SMP 2899-82
PROJ. NAME: CRUSHING AND STOCKPILING
LENGTH: —
COUNTY: MCCONE, CUSTER, GARFIELD & DAWSON COUNTIES
CONTRACT TIME: 109 WD
ORDER TO PROCEED DATE: NOV 19, 1982
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $354,875.00
CONTRACTOR: PRINCE, INC.
FROM (town): FORSYTH, MONT
AWARD DATE: OCTOBER 29, 1982
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: AUG 1983
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE:
PROJECT MANAGER: UNASSIGNED
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 365-5296
ADDRESS: DEPT. OF HIGHWAYS
GLENDIVE, MONT 59330

GENERAL: NO WORD HAS BEEN RECIEVED FROM THE CONTRACTOR WHEN HE PLANS TO BEGIN CRUSHING OPERATIONS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: NOV. 30, 1982

PROJECT NO.: SMP 3699-82
PROJ. NAME: CRUSHING & STOCKPILING
LENGTH: —
COUNTY: BLAINE, PHILLIPS & MCCONE COUNTIES
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: NOV 19, 1982
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $245,425.00
CONTRACTOR: FRANCIS MUGGLIE, INC
FROM (town): GLASGOW, MONT.
AWARD DATE: OCT. 29, 1982
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: AUG. 1983
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —
EFFECTIVE OPENING DATE: —

PROJECT MANAGER: UNASSIGNED
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 365-5296
ADDRESS: DEPT. OF HIGHWAYS
GLENDIVE, MONT.

GENERAL: NO WORD HAS BEEN RECIEVED FROM THE CONTRACTOR AS TO WHEN HE PLANS TO BEGN CRUSHING OPERATIONS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: DECEMBER 1, 1982

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 4-1(2) 26 BRIDGER - FROMBERG	RECONSTRUCT	FINAL CHECK	0	50	7/15/83
F 23-1(2) 2 MILES CITY SO. NORTH SECT.	WIDEN OVERLAY RURAL RECONSTRUCT URBAN	FINAL CHECK	0	50	4/25/84
FR 28-2(4) 70 U-2 RED LODGE - BOYD	WIDEN AND OVERLAY	FINAL CHECK	0	85	12/17/82
RS 302-1(1) U-2 MOLT-RIMROCK ROAD - EAST	RECONSTRUCT	PUBLIC HEARING	0	1	10/28/83
RS 308-1(1) 4 RED LODGE -EAST	OVERLAY AND RECONSTRUCT	FINAL CHECK	140	60	4/29/83
RS 381-1(1) 0 GOULDING CREEK ROAD	GRADE AND GRAVEL	FINAL PIH	104	28	7/15/83
RS 426-2(1) 0 HANOVER ROAD	GRADE AND GRAVEL	PRE PIH	0	0	10/28/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

RECEIVED
DEC 3 1982
CONSTRUCTION BUREAU

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: IR 90-8 (83) 385 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Reedpoint East DATE WORK STARTED: November 16, 1982

LENGTH: 11.2 miles ESTIMATED COMPLETION DATE: Dec. 17, 1982

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K.W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 35

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: IR 90-8 (96) 416 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Park City East & West DATE WORK STARTED: _____

LENGTH: 17.0 miles ESTIMATED COMPLETION DATE: Feb. 1, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K.W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: IR 94-2 (23) 50 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Hysham Hills DATE WORK STARTED: _____

LENGTH: 10.0 miles ESTIMATED COMPLETION DATE: Feb. 1, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K.W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: IR 90-9 (61) 486 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Hardin West DATE WORK STARTED: _____

LENGTH: 6.2 miles ESTIMATED COMPLETION DATE: Feb. 1, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K.W. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Nov 26, 1982

PROJECT NO.: RS 297-1(1) 24 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Hedgesville - North DATE WORK STARTED: Nov 15, 1982

LENGTH: 8.0+ ESTIMATED COMPLETION DATE: March 15, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 632-4420 Hardy 538-8731 LWW

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 9

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: OP-314-1(1) 18 DATE SURVEY AUTHORIZED: 4-30-79

PROJ. NAME: Busby - South DATE WORK STARTED: Not Started

LENGTH: 14.4 Mi. ESTIMATED COMPLETION DATE: 4-15-83

DATE SUBMITTED TO DISTRICT: 11-30-82

PROJECT MANAGER: Schaak TELEPHONE: 665-3666

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/3/82

PROJECT NO.: RS 426-2(1)0 DATE SURVEY AUTHORIZED: 10/07/81

PROJ. NAME: FERGUS COUNTY LINE-EAST DATE WORK STARTED: 11/09/81

LENGTH: 3.8 MILES ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/01/82

PROJECT MANAGER: Charles W Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/03/82

PROJECT NO.: RRS-2(1)38 DATE SURVEY AUTHORIZED: 09/13/81

PROJ. NAME: RR STRUCTURE-SOUTH MOORE DATE WORK STARTED: 09/11/81

LENGTH: 0.8 MILES ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/01/82

PROJECT MANAGER: Charles W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Bridge Inventory DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 12-2-82

PROJECT MANAGER: D.R. Taylor TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 99%

Three bridges remain to be inspected & inventoried.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12-03-82

PROJECT NO.: BR 9019 (7) DATE SURVEY AUTHORIZED: 03-14-80

PROJ. NAME: Musselshell River Bridge DATE WORK STARTED: 06-23-80

LENGTH: 0.4 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 12-1-82

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 12/03/82

PROJECT NO.: RRS 16-2(1) 48 DATE SURVEY AUTHORIZED: 02/08/82

PROJ. NAME: RR WEST OF ROUNDUP DATE WORK STARTED: 07/26/82

LENGTH: N/A ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/01/82

PROJECT MANAGER: Charles W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 80%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: IR 90-8(94) 437 U-1
PROJ. NAME: Mossmain-Lockwood
LENGTH: 3.6 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: May 24, 1982
% COMPLETE: 88
% TIME USED: 87
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,256,338.75
CONTRACTOR: Meyers Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 29, 1982
DATE WORK STARTED: July 19, 1982
PROBABLE COMPLETION DATE: May 1, 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: K.W. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 252-4138
ADDRESS: 424 Morey
Billings, Montana

GENERAL: No work has been done on the project. Contractor is presently on winter shut-down. The O.G.F.C. paving and final Striping are the only items left to complete. All other items are virtually complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: December 6, 1982

PROJECT NO.: IR 90-8(94) 437 U-2
CONTRACT AMOUNT: $2,368,810.63
PROJ. NAME: Mossmain-27th Street
CONTRACTOR: Empire Sand & Gravel Co., Inc.
LENGTH: 12.2 miles
FROM (town): Billings, Montana
COUNTY: Yellowstone
AWARD DATE: September 24, 1982
CONTRACT TIME: 100 working days
DATE WORK STARTED: November 29, 1982
ORDER TO PROCEED DATE: October 20, 1982
PROBABLE COMPLETION DATE: July 1, 1983
% COMPLETE: 0
NO. DAYS WORKED PER WEEK: Five
% TIME USED: 0
NO. SHIFTS PER DAY: One
NO. MEN EMPLOYED: Two
NO. HOURS PER SHIFT: Eight
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: K.W. Hartman
TELEPHONE: ~~XXX~~ 252-4138
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: 424 Morey
Billings, Montana

GENERAL: The contractor started work on the project on November 29, 1982 by stripping the overburden material from the gravel pit with two men employed and one Terex TS-14B Scraperand one Caterpiller D-8 Dozer.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-6-82

PROJECT NO.: RTF 4-2 (4) 50
PROJ. NAME: Laurel - South
LENGTH: 10.9 MILES
COUNTY: Carbon & Yellowstone
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 23 %
% TIME USED: 69 %
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,322,548.60
CONTRACTOR: Empire Sand & Gravel
FROM (town): Billings
AWARD DATE: May 21, 1982
DATE WORK STARTED: Aug. 2, 1982
PROBABLE COMPLETION DATE: 6-15-83
NO. DAYS WORKED PER WEEK: 3
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 248-3827
ADDRESS: Dept. of Highways
Billings, Montana

GENERAL: Work consisted of installation of delineators Lt. & Rt. from station 408+00 to 155+00 in preparation of winter shut down. Items & percentages of completion are as follows: Grading - 95 %, Graveling - 95 % and Paving - 9 %. Project is shut down for winter.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-1-82

PROJECT NO.: F16-1(6)1
PROJ. NAME: EXPOSITION DRIVE
LENGTH: 0.5 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 0%
% TIME USED: 12%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,344,793.85
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC.
FROM (town): BILLINGS
AWARD DATE: 8-24-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 8/1/83
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. BAKICH
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 245-9802
ADDRESS: DEPT. of Hwys.
BILLINGS, MT.

GENERAL: WORK HAS YET TO BEGAN ON THIS PROJECT.
THE PRECONSTRUCTION CONFERENCE WAS HELD 12/1/82.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/1/82

PROJECT NO.: F16-1(13)3
CONTRACT AMOUNT: $ 2,508,341.30
PROJ. NAME: WICKS LANE TO BENCH BLVD
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
LENGTH: 1.2 MILES
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 1-8-82
CONTRACT TIME: 150 W.D.
DATE WORK STARTED: 2-26-82
ORDER TO PROCEED DATE: 4-16-82
PROBABLE COMPLETION DATE: 4-15-82
% COMPLETE: 97%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 80%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 11-18
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: -
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: -
PROJECT MANAGER: R. BAKICH
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 8
ADDRESS: DEPT. of HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF GRADING APPROACHES, PIN DOWN CURB, SURFACING MEDIAN ISLANDS, FENCING & ELECTRICAL WORK. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: GRADING - 100%, REMOVAL ITEMS - 100%, MISC. ITEMS - 96%, STORM SEWER - 100% CULVERT - 100% CURB & SIDEWALK - 100%, SURF. ITEMS - 100%, ELECTRICAL - 90%, FENCING - 100%, SIGNING & GUARDRAIL - 100% & STRIPING - 99%. SUB-CONTR, MIDLAND ELECTRIC, WORKED 3 DAYS ON ELECTRICAL WORK. SUB-CONTR., WESTERN SIGN, WORKED 4 DAYS ON GUARDRAIL & STRIPING. SUB-CONTR., CONROY FENCING, WORKED 3 DAYS INSTALLING FENCE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-6-82

PROJECT NO.: FR28-2(4)70 U-1
PROJ. NAME: REDLODGE-ROBERTS SECTION
LENGTH: 12.1 MILES
COUNTY: CARBON
CONTRACT TIME: 120 WORKING DAYS
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 6%
% TIME USED: 22%
NO. MEN EMPLOYED: 18
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,782,258.66
CONTRACTOR: PETER KIEWIT SONS CO.
FROM (town): SHERIDAN, WYO.
AWARD DATE: 8-24-82
DATE WORK STARTED: 9-22-82
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.M. LEKAN
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 248-3827
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: WORK THIS PAST REPORTING PERIOD CONSISTED OF PLACING CULVERT EXTENSIONS ON THE CROSS DRAINS STA. 0+00 TO STA. 6+08±, INSTALLING DELINEATORS ON THE RIGHT SIDE STA. 0+00 TO STA. 48+00± FOR THE WINTER SHUTDOWN, GRADING STOCKPILE SITE FOR PLANT MIX MATERIAL, CRUSHING "FILTER MATERIAL" & ADJUSTING CRUSHER FOR THE CRUSHING OF PLANT MIX MATERIAL.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: B/3S

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/1/82

PROJECT NO.: F 57-2(9)21
PROJ. NAME: GEYSER-STANFORD
LENGTH: 12.7 MILES
COUNTY: JUDITH BASIN
CONTRACT TIME: 180 W.D.
ORDER TO PROCEED DATE: 5/21/81
% COMPLETE: 99
% TIME USED: 110
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,395,713.05
CONTRACTOR: Rehbein Contracting, Inc.
FROM (town): Plains, Montana
AWARD DATE: 5/1/81
DATE WORK STARTED: 6/4/81
PROBABLE COMPLETION DATE: 1/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: PARK
NO. OF ENG. PERSONNEL EMPLOYED: 2
TELEPHONE: 538-8731
ADDRESS: DEPT. OF HWYS
LEWISTOWN, MONTANA

GENERAL: All major items are 100% complete. Rest area renovation remains to be completed. Contractor advises that supplier is unable to deliver some items at this time. A two man crew are compiling final data for project completion.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Nov 26, 1982

PROJECT NO.: FR 63-1 (1) D U-1
PROJ. NAME: Harlowton - North
LENGTH: 10.2 mi
COUNTY: Wheatland
CONTRACT TIME: 120 Work days
ORDER TO PROCEED DATE: 4/22/82
% COMPLETE: 86
% TIME USED: 76
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,989,530.68
CONTRACTOR: McIntyre Const Co
FROM (town): Gt Falls
AWARD DATE: 4/1/82
DATE WORK STARTED: 4/26/82
PROBABLE COMPLETION DATE: 7/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Fassow
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 632-4420 - Harlo 538-8731 LWW
ADDRESS: Harlowton

GENERAL: the Contractor disassembled the hot Plant and Stored it at the materials Site. He has Completed most of the Pit reclamation. Stockpiles of excess materials remain at the site. No Contractor Personnel remain on the Project.

Some Project notes have been Sent to Lewistown for pre-checking. Project personnel are working on a preconstruction project while good weather exists.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1982

PROJECT NO.: F-92-1 (6)530
PROJ. NAME: Lodge Grass South Overlay
LENGTH: 11.0 Miles
COUNTY: Big Horn
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 5-20-82
% COMPLETE: 25
% TIME USED: 83
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 770,782.10
CONTRACTOR: Meyer Construction Company
FROM (town): Billings, Mt.
AWARD DATE: 4-29-82
DATE WORK STARTED: 9-20-82
PROBABLE COMPLETION DATE: 5-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 665-3366
ADDRESS: Dept. Of Highways
Hardin, Mt.

GENERAL: Work consisted of, Shaping shoulders, Placing Delineators and striping between stations 1370 to 1535. The striping work was done by State Maintenance forces. Work has been ~~xxxxxx~~ suspended for the winter. Items and Percents complete are as follows: Agg. Surf. 40%, Plant Mix Surf. 30%, Misc. 20%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-6-82

PROJECT NO.: M-1018(5)12
PROJ. NAME: 4TH AVE. NORTH - BILLINGS
LENGTH: 0.663 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE:
% COMPLETE: 0%
% TIME USED: 0%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $786,265
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONT.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 245-2101
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONT.

GENERAL: THE PROJECT WAS LET ON NOVEMBER 18, 1982 WITH BARRY O'LEARY, INC. BEING THE APPARENT LOW BIDDER. THE CONTRACT HAS NOT BEEN AWARDED AT THIS TIME.
A SURVEY CREW HAS RAN THE CENTERLINE AND 2 REFERENCE LINES AND HAS SET 50% OF THE RADIUS POINTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-03-82

PROJECT NO.: M7106(5) & M7109(3) CONTRACT AMOUNT: $ 707,219.15

PROJ. NAME: Spring St. & 4th Ave. Lewistown CONTRACTOR: William Bros. Const.

LENGTH: 0.2 Miles & 0.4 Miles FROM (town): Lewistown

COUNTY: Fergus AWARD DATE: 09-24-82

CONTRACT TIME: 75 W.D DATE WORK STARTED: 10-13-82

ORDER TO PROCEED DATE: 10-18-82 PROBABLE COMPLETION DATE: 07-15-83

% COMPLETE: 29 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 27 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6 NO. HOURS PER SHIFT: 8.9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: To date no work has begin on Spring Street. Work is in progress on 4th Ave. Storm Sewer, which is 60% complete, but no laterals has been installed to date. Storm Sewer on the east tail line is 95% complete. Item & percent complete are as follows: Traffic Control - 14%; Trench Exc. - 78%; Drainage Pipe - 57%; Manholes - 55%; Adjust water Main 43%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12/03/82

PROJECT NO.: RS 294-1(4)12
PROJ. NAME: LENNEP-EAST & WEST
LENGTH: 4.7 MILES
COUNTY: MEAGHER
CONTRACT TIME: 100 W. D.
ORDER TO PROCEED DATE: 05/20/82
% COMPLETE: 90 %
% TIME USED: 52 %
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 607,710.50
CONTRACTOR: McINTYRE CONSTRUCTION Co.
FROM (town): GREAT FALLS, MONT
AWARD DATE: 04/29/82
DATE WORK STARTED: 06/28/82
PROBABLE COMPLETION DATE: 07/15/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Charles W. Buck
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 538-8731
ADDRESS: DEPT OF HWYS
LEWISTOWN, MT 59457

GENERAL: NO WORK WAS ACCOMPLISHED DURING THIS REPORTING PERIOD. ALL MAJOR CONTRACT ITEMS ARE 100% COMPLETE WITH THE EXCEPTION OF SEAL AND COVER WHICH WERE DEFERRED UNTIL 1983. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS. INTERIM STRIPING - WHITE AND INTERIM STRIPING - YELLOW PAINT MAKES THIS ITEM 45% COMPLETE; TRAFFIC CONTROL DEVICES ARE 26% COMPLETE; TRAFFIC CONTROL FLAGGING REMAINS 17% COMPLETE. TWO ENGINEERING PERSONNEL WERE ASSIGNED TO THE PROJECT THIS REPORTING PERIOD CHECKING FINAL QUANTITIES AND MAKING NEW SUMMARYS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings,

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Dec. 1, 1982

PROJECT NO.: CT.314-1 (6) 33

PROJ. NAME: Busby- Kirby

LENGTH: 12.4 Miles

COUNTY: Big Horn

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: ~~R. Schaak~~

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 665-3666

ADDRESS: Dept. Of. Hig ways
Hardin, Mt

GENERAL: The project is tentatively scheduled for letting ~~XX~~ on 2-24-83. Construction layout and staking is in progress. ~~Slopxix~~ Slope staking from stations 200 to 280 was completed during the reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-6-82

PROJECT NO.: RS 416-1(3)1
PROJ. NAME: BILLINGS-SOUTH
LENGTH: 8.1 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 100 WORKING DAYS
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 92%
% TIME USED: 95%
NO. MEN EMPLOYED: AVERAGE OF 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,484,106.60
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: 2/4/82
DATE WORK STARTED: 3/10/82
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 4-8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 245-2101
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF DRAINAGE, SURFACING, FENCING, GUARDRAIL, SIGNING & STRIPING. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC.- 98%; GRADING - 98%; DRAINAGE - 96%; SURFACING - 92%; SEEDING - 100%; FENCE - 99%; SIGNING - 96%; ELECTRICAL - 100%; STRIPING - 43%; GUARDRAIL - 100%. SUB-CONTRACTORS WORKED 2 DAYS ON GUARDRAIL, SIGNING & INTERIM STRIPING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 12-03-82

PROJECT NO.: BR 9023(4)
PROJ. NAME: Judith River Bridge
LENGTH: 85 Foot Bulb Tee Conc. Bridge
COUNTY: Judith Basin
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 07-20-82
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 10-20-82

CONTRACT AMOUNT: $ 93,730.00
CONTRACTOR: Tanca Construction
FROM (town): Bozeman
AWARD DATE: 06-24-82
DATE WORK STARTED: 07-30-82
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 11-01-82
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E. DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 538-8731
ADDRESS: Box 491
Lewistown, Mt 59457

GENERAL: All work is completed on this project. Completion inspection was made by A. W. Klimper, Supv. Dist. Const. Section November 1, 1982. Supporting data will be submitted to Div. by Dec. 30, 1982

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

Direct Participation
Federal Highway Administration
October 1, 1982

October 1, 1982

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
OM-AD 18(8)	Minuteman Missle Roads Choteau & Teton Counties	40.15	Crushed Aggregates Surfacing	96%	72% 11/30/82	Konitz Contracting Inc. $589,500.00
FH 19-1(1)	Bitterroot-Salmon	1.415	Grading, drainage Base & hot Bituminous Pavement	64%	100% Completed 10/26/82	Clark Brothers Contractors $1,351,495.00
B.P.A. 1(1)	Clark Fork River Bridge Near Gold Creek Powell County		2 Bridge Replacement and Approaches	107%	100% Completed 10/13/82	E.F. Matelich Const. Co. $641,229.75

JS/sb/214FF1